

2004 Channel Management & Placement Site Activities Schedule

Updated: February 9, 2005, 10:00am

Pool(s)	Status	Job Name/Desc.	Work Type (see Key)	River Mile(s)	Work Dates	Approximate Construction Time	Equip	Cubic Yards Dredged	Rock (Tons)	Comments/Job Notes
Scheduled Channel Management Activities										
5		Small Is.Complex - Base of Island E3 (P5 CMS)	IS	N/A	5/2005	2 weeks	CT	29,200	0	Option item of Spring Lake HREP contract.
5		Small Is.Complex - Island E3 Fines & Stabilization (P5 CMS)	IS	N/A	6/2005	1 week	CT	2,131	860	Option item of Spring Lake HREP contract.
Potential Channel Management Activities										
2		Is. 112 Closure Structure (LP2 CMS)	BS/CL	827.5R	2005		MR		15,000	Pending MnDNR permits.
2		Sand Berm along Is. 112 (LP2 CMS)	DR/RE	827.5R	2005		MR	23,000		Pending MnDNR permits.
2		Secondary Channel (LP2 CMS)	EX	826.7R	2006		MR	<4000		Pending MnDNR permits. Work funded via NESP.
2		Notch 31 Wing Dams (LP2 CMS)	EX	NA	2006		MR	11,000		Pending MnDNR permits. Work funded via NESP.
8		Crosby Slough Protection (P8 CMS)	CL/BS	690.3L	Post Pool 8 Drawdown	1 week	MR	0	1,000	Stabilize entrance to slough.
8		Raise & Extend 3 Wing Dams (P8 CMS)	WD	690.2L	Post Pool 8 Drawdown	1 week	MR	0	1,500	
Scheduled Placement Site Activities										
4		Reads Landing	BS/EX	762.7L	2005		MR/CT	0	2200	Bank stabilization EA under public review. Final OSIT needed. Awaiting WDNR permits. Site excavation being explored.
4		Crats Island	BS	759.3L	2005		MR	0	3000	EA under public review. Final OSIT needed. Awaiting WDNR permits.
4		Teepeeota Island	BS	757.5L	2005		MR	0	3500	EA under public review. Final OSIT needed. Awaiting WDNR permits.
5		Fisher Is	RE	745.8R	2005		MR			Reshaping needed to store material for Pool 5 Drawdown.
Potential Placement Site Activities										
4		Wabasha Gravel Pit	RE	761.0R	2005		CT	0	0	Placement site for material from Reads Landing excavation.
4		Alma Marina P.S.	LS	754.0L	2005		MR/CT	0	0	Apply herbicide, install timbers, mulch & landscape rock along entrance road.
5		West Newton Chute	IN/LS	748.0R	2005		MnDNR/CT			MnDNR temp boat ramp construction. Native prairie seeding per excavation contract.
5A		Wild's Bend	RE/DS	730.5L	2005		MR			Install drop structures and close-off rec. boat access at next dredging event.
7		Dakota Island Excavation	EX	706.5R	2005		CM	0	0	Pending time, equipment, funding.
8		Above Brownsville Excavation	EX	690.4L	2006		WAT		0	Material for EMP Pool 8 Is., Ph 3.
8		Brownsville	LS	688.7R	2005		MR	0	0	Install Kiosk, pending location.
9		Lansing Highway Bridge	RE	663.5L	2005		MR	0	0	Reshape prior to hydraulic placement if needed.
10		Buck Creek	BS/LS	618	2005		MR/NR M			Monitor drainage area to Buck Creek; potential erosion area. Replace/supplement tree planting.
Other Scheduled M&R Work										
8		Mooring Buoy Modification	SM	678.3R	2005		MR	0	0	Add lead line to assit deck hands while mooring; potentially move buoy slightly upstream.
<div> <div> * Currently operating at this job. ** Work has been completed. WS Work Suspended CMS Channel Management Study WC Work Canceled </div> <div> Key BS Bank Stabilization CL Closure DR Dredging DS Drop Structure EX Excavation FB Fabrication IN Installation IS Island LS Landscaping RE Reshaping WD Wing Dam SM Structure Modification </div> <div> CH Contract Hydraulic CM Contract Mechanical CT Contract or Purchase Order DUBQ COE Dredge Dubuque MR COE Maintenance & Repair Unit WAT COE Dredge William A Thompson IaDNR Iowa Department of Natural Resources MnDNR Minnesota Department of Natural Resources WiDNR Wisconsin Department of Natural Resources NRM COE Natural Resource Management Project Office <i>///</i> Italicized numbers are estimates. </div> </div>										