

ST PAUL DISTRICT - CORPS OF ENGINEERS

2009 CHANNEL MANAGEMENT & PLACEMENT SITE ACTIVITIES SCHEDULE

Updated: 1 December 2008

Pool(s)	Status	Job Name/Description	Work Type (see Key)	River Mile(s)	Work Dates	Approximate Construction Time	Equip	Cubic Yards Dredged	Rock (Tons)	Comments/Job Notes
Scheduled Channel Management Activities										
2		Is 112 Rock Structure - Relocate notch to head of island	SM	827.5R	2009		MR			Coordinating design with OSIT. Need to amend MnDNR permit.
2		Secondary Channel (LP2 CMS)	EX	826.7R	2009		MR	5,000		Pending Design, MnDNR permits. Work funded via NESP.
2		Notch 31 Wing Dams (LP2 CMS)	SM/WD	NA	2009		MR	11,000		Pending Design, MnDNR permits. Work funded via NESP.
4		Lower Pool 4 CMS	OT		2009					Continue to work on plan, depending on PM.
8		Crosby Slough Protection (P8 CMS)	CL/BS	690.3L	2009	1 week	MR		1,000	OSIT held 5/30/07. Design pending.
8		Pool 8 Is. 116 - Dredging Behind Closure Structure	DR	690.2R	2009	1 day	MR	200		OSIT held 5/30/07. FONSI signed 9/08.
8		Raise & Extend 3 Wing Dams (P8 CMS)	SM/WD	690.2L	2009	1 week	MR		1,500	OSIT held 5/30/07. Design pending.
9		Mooring Buoy	OT	687.8R	2009	1 week	MR			Modify and move closer to LD 8. Pending OSIT coord & updated EA.
Potential Channel Management Activities										
Scheduled Placement Site Activities										
MN		Cargill East River	RE	14.1R	2009		MR			OSIT scheduled for 12/10. Provide shoreline access stabilization.
2		Pine Bend	RE	823.8L	2009		MR			Expand to CMMP limits.
2		Lower Boulanger	RE	821.1L	2009		MR			Prepare site for dredging ops and install drop structure.
3		Corps Island	RE	799.2R	2009	2 weeks	MR			Prepare site for dredging ops.
4		Reads Landing	RE	762.7L	2009	2 weeks	MR			Prepare site for dredging ops.
4		Wabasha Gravel Pit	EX	761.0R	2009		CT			HTRW review and railroad tie removal.
4		Crats Island	RE	759.3L	2009	2 weeks	MR			Prepare site for dredging ops.
4		Grand Encampment	RE	756.5L	2009	2 weeks	MR			Prepare site for dredging ops and install drop structure.
4		Crats Island - Bank Stabilization	BS	759.3L	2009	2 weeks	CT		3000	Preparing P&S.
5		Fisher Island - Unloading	EX	745.8R	2009		CT	750,000		Contract to unload dredged material to Burmeister.
5		Lost Island	RE	744.7L	2009	2 weeks	MR			Prepare site for dredging ops.
5A		Fountain City	RE	731.9L	2009	1 weeks	GZ			Prepare site for dredging ops.
8		Brownsville	RE	688.7R	2009	2 days	MR			Reshape berm and relocate dredge pipe.
9		Lansing Hwy Bridge - Landscaping	LS	663.5L	2009	3 days	NR			Install concrete barriers. Prepare site for dredging ops.
10		Mississippi Gardens	RE	642.4L	2009	2 weeks	MR			Prepare site for dredging ops. OSIT prior to construction.
10		McMillan	RE	618.7L	2009	1 week	MR			Prepare site for dredging ops.
Potential Placement Site Activities										
3		Corps Island	EX	799.2R	2010		CT			Contract to unload dredge material.
4		Red Wing Commercial Harbor	IN	791.6	2010		MR			Relocate placement site according to the cities overall plan.
4		Reads Landing - Bank Stabilization	BS	762.7L	2011		CT		2200	OSIT prior to construction.
4		Teepeeota Island - Bank Stabilization	BS	757.5L	2010		MR		3500	OSIT prior to construction.
Other Scheduled M&R Work										
Key										
* Currently operating at this job.	BS Bank Stabilization	CT Contractor (Mechanical, Hydraulic, Other)								
** Work has been completed.	CL Closure	PO Purchase Order								
WS Work Suspended	DR Dredging	CH COE Channels & Harbors Unit								
CMS Channel Management Study	DS Drop Structure	NR COE Natural Resource Project Office								
WC Work Canceled	EX Excavation	MR COE Maintenance & Repair Unit								
	FB Fabrication	GZ COE Dredge Goetz								
	IN Installation	DQ COE Dredge Dubuque								
	IS Island	IaDNR Iowa Department of Natural Resources								
	LS Landscaping	MnDNR Minnesota Department of Natural Resources								
	RE Reshaping	WisDNR Wisconsin Department of Natural Resources								
	WD Wing Dam	// Italicized numbers are estimates.								
	SM Structure Modification									
	OT Other (see Comments)									