

ST PAUL DISTRICT (MVP) - CORPS OF ENGINEERS

2023 CHANNEL MANAGEMENT & PLACEMENT SITE ACTIVITIES SCHEDULE

Updated: 29-Nov-2023 (DeVaney)

Pool(s)	Status	Job Name/Description	Work Type (see Key)	River Mile(s)	Work Dates	Approximate Construction Time	Equip	Cubic Yards Dredged	Rock (Tons)	C&H POC	Comments/Job Notes																																																								
Scheduled Channel Management Activities																																																																			
4	CMS	Upper Pool 4 CMS		783.0 - 789.0	Ongoing		PDT			Machajewski	CMS study has been kicked off for Upper Pool 4.																																																								
Potential Channel Management Activities																																																																			
2	**	Wing Dam Notchings	OT			2 weeks	MR			Cottrell	NESP - Contract awarded																																																								
Scheduled Placement Site Activities																																																																			
Various	**	LiDAR Surveys	OT		11 & 12 Nov 2023	2 days	CT			DeVaney	LiDAR surveys of all active placement areas to establish baseline volumes at each. Fall 2023																																																								
Various	WS	Beneficial Use Site Signage	OT	Various	70%	2 weeks	MR			DeVaney	Have signs for 10 beneficial use sites. 7 of 10 installed prior to M&R being pulled off. Hopefully finish installation @ Lansing, Buck Creek, & WGP later this fall.																																																								
MN	**	Cargill East	OT	14.2R	Oct or Nov FY 23		MR		1,000	Schroeder	Stockpile 1,000 tons at site for repairs to river berm adj. to Continental Grain Marsh/Bass Ponds.																																																								
2	**	Pine Bend	RE/IS	823.8L	Spring/Summer FY23	6 weeks	CT	(278k)		DeVaney	Placing and Offloading river sand for use in Pigs Eye HREP project.																																																								
2	**	Upper Boulanger	RE	821.5L	Fall 2023	~2 months	CT	(~10k)		DeVaney	Offloading of fines for use in Pigs Eye HREP																																																								
2	**	Lower Boulanger	RE	821.1L	Season '22 & '23	~2 months	CT	(159k)		DeVaney	Offloading of river sand for use in Pigs Eye HREP																																																								
3		Corps Island	BS RE	799.2R	TBD Summer 2024	~2 months	CT		548	DeVaney	Contract awarded Nov 2023, expect to be completed fall 2024.																																																								
4	**	Reads Landing	EX	762.7L	Summer 2023	~3 months	CT	(300k+)		DeVaney	Excavation/Offloading to the Upper Pool 4 Pierce County Islands CAP 1122 project.																																																								
4	**	Reads Landing	EX	762.7L	Spring 2024	~3 months	CT	(125k)		DeVaney	Excavation/Offloading to the NESP Systemic Navigation Mitigation Island #4 project																																																								
4	**	Alma Marina	RE	754.0L	March 2023	1 Day	MR			DeVaney	M&R crew conducted site shaping as crew mobilized equipment from site.																																																								
5	**	Rolling Prairie	EX	750.4R	Aug-Oct 2023	3-4 weeks	MR			DeVaney / Machajewski	M&R crew to prepare first identified parcel for material placement.																																																								
5	**	Above Fisher Island	BS RE EX	745.8R	06-Nov - 17-Nov	2 weeks	CT		1,200	DeVaney	Contractor mobilized to site 06-Nov and had work completed on 17-Nov. Sand berm, bench, and 10 rock vanes constructed.																																																								
5A	**	Fountain City 1	RE	731.9L	July-Sept 2023	~3 months	MR			Schroeder	M&R placing material from dredge cuts and facilitating partial shaping for future hydraulic placement of material by Goetz.																																																								
5A		Wilds Bend	BS RE EX	730.5L	TBD Summer 2024	~2 months	CT		1,237	DeVaney	Contract awarded Nov 2023, expect to be completed fall 2024.																																																								
9		Lansing Hwy Bridge	OT	663.5L	Fall 2023 - Spring 2026	Ongoing	CT/DOT			DeVaney	Kraemer NA will be utilizing portion of site during Lansing Hwy Bridge project																																																								
10	**	Buck Creek	RE	618.0R	20 April 2023	1 Day	PO			Machajewski	Local crew to conduct site shaping as funding allows																																																								
Potential Placement Site Activities																																																																			
4	**	Teepeeota Point	RE	757.5L	Completed 10-July	4 days	GZ			DeVaney	Berms are low throughout the site, need to be built up on the upstream and downstream side. Dig out ponding area.																																																								
4		Teepeeota Point	RE	757.5L	FY 2027		CT	(240k)		DeVaney	Possible offload of 240,016 cy for Big / Robinson Lake HREPs																																																								
4		Alma Marina	OT	754.0L			MR			DeVaney	Need to find buried dredge discharge pipe after berm removal at site. May need to perform maintenance on drainage culvert which runs from the offload area, under the site, and into the marina.																																																								
5	**	Lost Island	RE	744.7L		1 day	MR			DeVaney	Work completed by GOETZ prior to use in July 2023																																																								
7		Trempealeau	OT	714.4L		2 days	MR			DeVaney	Need to find buried dredge discharge pipe.																																																								
8	WC	Above Brownsville	EX	690.4L			CT			DeVaney	Potential offload using IDIQ CT to Brownsville Containment***Canceled*** Lack of funding, conflict of operation with Goetz																																																								
10		Mississippi Gardens	RE	642.4L		6 weeks	MR			DeVaney	Re-shaping site as part of hydraulic site modification- pending design and OSIT coordination. Restoration of haul road, complete a survey to identify low-points and coordinate with geotech regarding a restoration plan.																																																								
10		McMillan Island	OT	618.7R		4 weeks	CT			DeVaney	Potential for floodplain forest restoration project adjacent to existing site.																																																								
10		McMillan Island	OT	618.7R			CT	(150k)		DeVaney	Potential to offload 150kcy for Lower Pool 10 HREP.																																																								
Other Scheduled M&R Work																																																																			
3	**	TPP Sturgeon Lake	IS	800.0	15-May		MR			DeVaney / Machajewski	Tree planting completed. Buffalo Slough TPP Project Completed																																																								
8	**	C-8 Island Repair	SM		2-Apr - 18-Apr		MR			DeVaney	**Completed** Utilizing the rock that had been staged at Brownsville Containment to repair C-8 Islands. Site shaping upon demobilization.																																																								
Other C&H Projects																																																																			
4		NESP Wacouta Bay	DR				CT			DeVaney	CH to contribute FS \$ for dredging Cannon River and Trenton cuts in support of project granular needs.																																																								
10	**	McGregor Lake HREP	DR		July - Nov 2023					Cottrell	CH to contribute FS \$ for dredging Mississippi Gardens cuts in support of project granular needs.																																																								
Various		Kiosk Implementation	OT	Various			MR			TBD	Potential to have M&R place kiosks at various locations depending on finalization of kiosk content.																																																								
<table border="0"> <tr> <td>* Currently operating at this job.</td> <td>BS Bank Stabilization</td> <td>Key</td> <td>CT Contractor (Mechanical, Hydraulic, Other)</td> </tr> <tr> <td>** Work has been completed.</td> <td>CL Closure</td> <td></td> <td>PO Purchase Order</td> </tr> <tr> <td>WS Work Suspended</td> <td>DR Dredging</td> <td></td> <td>CH COE Channels & Harbors Unit</td> </tr> <tr> <td>CMS Channel Management Study</td> <td>DS Drop Structure</td> <td></td> <td>NR COE Natural Resource Project Office</td> </tr> <tr> <td>WC Work Canceled</td> <td>EX Excavation</td> <td></td> <td>MR1 COE Maintenance & Repair Unit - Plant 1</td> </tr> <tr> <td></td> <td>FB Fabrication</td> <td></td> <td>MR2 COE Maintenance & Repair Unit - Plant 2</td> </tr> <tr> <td></td> <td>IN Installation</td> <td></td> <td>GZ COE Dredge Goetz</td> </tr> <tr> <td></td> <td>IS Island</td> <td></td> <td>DQ COE Dredge Dubuque</td> </tr> <tr> <td></td> <td>LS Landscaping</td> <td></td> <td>IaDNR Iowa Department of Natural Resources</td> </tr> <tr> <td></td> <td>RE Reshaping</td> <td></td> <td>MnDNR Minnesota Department of Natural Resources</td> </tr> <tr> <td></td> <td>WD Wing Dam</td> <td></td> <td>WisDNR Wisconsin Department of Natural Resources</td> </tr> <tr> <td></td> <td>SM Structure Modification</td> <td></td> <td>USCG United States Coast Guard</td> </tr> <tr> <td></td> <td>ST Study</td> <td></td> <td>TBD To Be Determined</td> </tr> <tr> <td></td> <td>OT Other (see Comments)</td> <td></td> <td>#/TL Italicized numbers are estimates.</td> </tr> </table>												* Currently operating at this job.	BS Bank Stabilization	Key	CT Contractor (Mechanical, Hydraulic, Other)	** Work has been completed.	CL Closure		PO Purchase Order	WS Work Suspended	DR Dredging		CH COE Channels & Harbors Unit	CMS Channel Management Study	DS Drop Structure		NR COE Natural Resource Project Office	WC Work Canceled	EX Excavation		MR1 COE Maintenance & Repair Unit - Plant 1		FB Fabrication		MR2 COE Maintenance & Repair Unit - Plant 2		IN Installation		GZ COE Dredge Goetz		IS Island		DQ COE Dredge Dubuque		LS Landscaping		IaDNR Iowa Department of Natural Resources		RE Reshaping		MnDNR Minnesota Department of Natural Resources		WD Wing Dam		WisDNR Wisconsin Department of Natural Resources		SM Structure Modification		USCG United States Coast Guard		ST Study		TBD To Be Determined		OT Other (see Comments)		#/TL Italicized numbers are estimates.
* Currently operating at this job.	BS Bank Stabilization	Key	CT Contractor (Mechanical, Hydraulic, Other)																																																																
** Work has been completed.	CL Closure		PO Purchase Order																																																																
WS Work Suspended	DR Dredging		CH COE Channels & Harbors Unit																																																																
CMS Channel Management Study	DS Drop Structure		NR COE Natural Resource Project Office																																																																
WC Work Canceled	EX Excavation		MR1 COE Maintenance & Repair Unit - Plant 1																																																																
	FB Fabrication		MR2 COE Maintenance & Repair Unit - Plant 2																																																																
	IN Installation		GZ COE Dredge Goetz																																																																
	IS Island		DQ COE Dredge Dubuque																																																																
	LS Landscaping		IaDNR Iowa Department of Natural Resources																																																																
	RE Reshaping		MnDNR Minnesota Department of Natural Resources																																																																
	WD Wing Dam		WisDNR Wisconsin Department of Natural Resources																																																																
	SM Structure Modification		USCG United States Coast Guard																																																																
	ST Study		TBD To Be Determined																																																																
	OT Other (see Comments)		#/TL Italicized numbers are estimates.																																																																