

ST PAUL DISTRICT (MVP) - CORPS OF ENGINEERS											
2024 CHANNEL MANAGEMENT & PLACEMENT SITE ACTIVITIES SCHEDULE										Updated: 09-Dec-2024 (DeVaney)	
Pool(s)	Status	Job Name/Description	Work Type (see Key)	River Mile(s)	Work Dates	Approximate Construction Time	Equip	Cubic Yards Dredged	Rock (Tons)	C&H POC	Comments/Job Notes
Scheduled Channel Management Activities											
4	**	Upper Pool 4 CMS	CMS	783.0 - 789.0	Ongoing		PDT			Cottrell	CMS draft report this summer,
Potential Channel Management Activities											
7 & 10		Mooring cell install	IN/OT				CT			Cottrell	NESP Navigation
Scheduled Placement Site Activities											
Various	**	LiDAR Surveys	OT	AOR	03 Nov 2024	2 days	CT			DeVaney	LIDAR surveys of all active placement areas to calculate volume change delta between years.
Various	*	Volume computations	OT	AOR	Ongoing	~2 months	CH			DeVaney	Continue iterative process to make sure volumes are as accurate as possible; discuss progress at Aug RRF.
Various	**	Beneficial Use Site Signage	OT	Various	Spring 2024	2 weeks	MR			DeVaney	Finish installation @ Trempealeau, Rolling Prairie, Wabasha Gravel Pit, and Buck Creek this spring.
2	**	Upper Boulanger	EX RE	821.5L	Summer 2024	~2 months	CT			DeVaney	Offloading offines for use in Pigs Eye CAP 204
2		Lock & Dam 2 Protective Island	IS/OT	815.3	FY 2025	~2 seasons	CT	(285k)		DeVaney	Contract awarded 25-Sep. Goal is to dredge Pool 2 CMS volumes as borrow for construction of Lock and Dam 2 Protective Island.
3	**	Corps Island	BS RE	799.2R	Fall 2024	~2 weeks	CT		547	DeVaney	Contract awarded Nov 2023, completed Fall 2024, awaiting final surveys. Willow plantings to follow.
4	**	Red Wing Commercial Harbor	OT	791.6	Summer 2024		CH			DeVaney	Real Estate Office renewed ROE paperwork; current expires 13-DEC-2029
4	**	Reads Landing	EX	762.7L	Summer 2024	~3 months	CT	(300k+)		DeVaney	Excavation/Offloading to the Upper Pool 4 Pierce County Islands CAP 1122 project. Awaiting final surveyed borrow gty.
4		Reads Landing	EX	762.7L	Summer 2025	~3 months	CT	(125k)		DeVaney	Excavation/Offloading to the NESP Systemic Navigation Mitigation Island #4 project
4	**	Wabasha Gravel Pit unload via 217	NR	761.0R	Season 2024	~3 Months	CT	(-228K)		Machajewski	Under to 217 agreement 228K cubic yards were removed from the upstream end of WGP, and material was transferred to the FRP per the 217 agreement.
4	*	Blown Sand Remediation @ Wabasha Gravel Pit	NR	761.0R	Summer 2025	~3 Months	CT			Hammer/Machajewski	Add topsoil and plant vegetation to reduce impacts of windblown sand to neighbors.
5	**	Rolling Prairie	EX	750.4R	Spring 2024	~2 weeks	MR			Hammer	M&R crew to finish prep of Fitzy 40 for material placement; complete road base and turnaround.
5		Rolling Prairie	RE/SM/LS	750.4	FY25	~ 4 weeks	MR			Hammer	Use M&R crew to scrap additional topsoil at Fitzy 40 in preperation of material placement, as part of Land Use Plan.
5		Above Fisher Island	BS LS	745.8R	Season 2025	2 weeks	CT			DeVaney	Stabilization completed. CH working with PM getting willow plantings for all 3 stabilization projects.
5A	**	Fountain City 1	RE/OT	731.9L	04-Apr - 18-Apr	~3 months	MR / CH	2,533		DeVaney	M&R placed material from FCSB dredge cuts and conducted shaping as needed for containment.
5A	**	Army Reserve exercise @Fountain City 1	RE/OT	731.9L	04 Aug - 11 Aug	1 week	652D MRBC Army			DeVaney/Hammer	The 652D MRBC is holding an military exercise conducting Fast Water Bridging Operations and Horizontal Construction Project. This is to increase Unit ability to provide freedom of movement to friendly forces.
5A	*	Fountain City 1	EX RE	731.9L	TBD	TBD	CT	-2,533		DeVaney	Working on getting contract to remove FCSB material from FC1 to the La Crosse landfill.
5A	*	Wilds Bend	BS RE EX	730.5L	Fall 2024	~2 weeks	CT		1,236	DeVaney	Stabilization completed Fall 2024; Letter of Concern sent - awaiting confirmatory surveys. Willow plantings to be combined with Above Fisher and Corps Islands.
6	**	Winona Technology Park	OT	722.9R			CH			DeVaney	Real Estate and Office of Counsel not able to come to agreement with City of Winona for extension of Winona Tech Harbor agreement.
7	**	Trempealeau	RE	714.4L	April 2024	1 Day	OT			Hammer	Site shaped by local user
7	**	Trempealeau	RE	714.4L	May-July 2024	2 months	CL			Hammer	Closed May-July due to Bank Swallow activity
8	**	Above Brownsville	EX	690.4L	20-JUN - 23-JUL	~33 days	CT	(46k)		Hammer	Offload using IDIQ CT to Brownsville Containment
8	**	Brownsville	EX	688.7R	20-JUN - 23-JUL	~33 days	CT	46k		Hammer	Taking material using IDIQ Unload CT from Above Brownsville
9	**	Geona Power Plant	CH	9-677.7-LWP	Ongoing	NA	CT	35k		Machajewski / Hammer	35K was dredged from the channel and 25K was placed at the historic placement site. 10K was already transfer by dairyland power to the coal storage area.
9	**	Berm washout @ Lansing Hwy Bridge	OT	663.5L	Season 2024	~1 Day	CT			Hammer	A ~20ft portion of berm at Lansing Hwy Bridge washed out in July during the highwater. Repaired by M&R in November.
9	*	Lansing Hwy Bridge	OT	663.5L	Fall 2023 - Spring 2026	Ongoing	CT/DOT			DeVaney	Kraemer NA will be utilizing the majority of site during Lansing Hwy Bridge project
10	**	Buck Creek	RE	618.0R	April 2024	1 Day	PO			Machajewski	Local crew conducted site shaping as funding allows
10	**	Buck Creek	RE	618.0R	June 2024	1 Day	PO			Hammer	Local crew conducted site shaping as funding allows
10	**	Buck Creek	RE	618.0R	June-July 2024	2 months	CL			Hammer	Partial Closed June-July due to Bank Swallow activity
Potential Placement Site Activities											
3		Corps Island	BS RE	799.2R	FY25		CT	(500k)		Machajewski	Developing site unload Contract. PDT kicked off was in July.
4		Teepeeota Point	RE	757.5L	FY27		CT	(140k)		DeVaney	Possible offload of 140,000 cy for Big Lake HREP
4		Grand Encampment	EX RE	756.5L	FY25		CT	(135k)		Machajewski	Island offload in support of Sec 217 Agreement with City of Wabasha.
4		Grand Encampment	EX RE	756.5L	FY25		CT	(400k)		Machajewski	Island offload with placement at Zumbro River Flats. PDT will develop a contract to 65% as a backup to the 217 agreement island unload. PDT kicked off in late Nov.
4		Alma Marina	OT	754.0L			MR			DeVaney	Need to find buried dredge discharge pipe after berm removal at site. May need to perform maintenance on drainage culvert which runs from the offload area, under the site, and into the marina.
5		Above West Newton	EX	748			CT	(50k)		Machajewski	Possible offload of Above West Newton through West Newton Chute to Rolling Prairie.
5A		Wilds Bend	ST EX	730.5L		1 day	GZ / MR			DeVaney	Dredge Goetz reported difficulty getting in in 2024, look into providing access cut.
7		Trempealeau	OT	714.4L		2 days	MR			DeVaney	Need to find buried dredge discharge pipe.
8		Above Brownsville	EX	690.4L			GZ / MR			DeVaney	Look at possibility of closing off ponding area and reinstalling drops before next GOETZ use.
8		Above Brownsville	EX	690.4L			GZ / MR			DeVaney	Look at possibility of utilizing GOETZ for offload of Above Brownsville to Brownsville to alleviate residential concerns.
8		Brownsville	EX	688.7R	FY25	~2 weeks	PO			Hammer	Evaluating using goats as a vegetation control means at Brownsville containment.
8		Brownsville	EX	688.7R			CT	(44k)		DeVaney	Potential beneficial use to Reno Bottoms HREP. (trucking, no FS contribution)
10		Mississippi Gardens	RE	642.4L			MR			DeVaney	All plans on hold until DMMP necessitates use.
10		McMillan Island	OT	618.7R		4 weeks	CT			DeVaney	Potential for floodplain forest restoration project adjacent to existing site.
10		McMillan Island	OT	618.7R			CT	(150k)		DeVaney	Potential to offload 150k cy for Lower Pool 10 HREP.
Other Scheduled M&R Work											
5		Gorman Creek Re-alignment @ Rolling Prairie	RE/SM/LS	750.4	FY25	~ 4 weeks	MR			DeVaney / Hammer	Realignment of Gorman Creek to historical layout as part of Land Use Plan.
7		L&D 7 Outdraft Weir	OT		FY25		MR			Cottrell	Create a Rock Weir to improve outdraft on the upper approach of LD 7
Other C&H Projects											
4		NESP Wacouta Bay	DR				CT	42k		DeVaney	CH to contribute FS \$ for dredging Cannon River and Trenton cuts in support of project granular needs.
4	**	Pipeline A	IN	761-763R	FY24	~3 months	CT			Machajewski / Hammer	Pipeline to facilitate movement of material from Reads Landing & Chippewa Delta cuts to Wabasha Gravel Pit.
4	*	Pipeline A	IN	761-763R	FY25	~1 month	MR			Machajewski / Hammer	Finish installing 18 concrete jersey barriers across Widboom easement.
Various		Kiosk Implementation	OT	Various			MR			TBD	Potential to have M&R place kiosks at various locations depending on finalization of kiosk content.
<div><div><div>* Currently operating at this job.</div><div>** Work has been completed.</div><div>WS Work Suspended</div><div>CMS Channel Management Study</div><div>WC Work Canceled</div></div><div><div>BS Bank Stabilization</div><div>CL Closure</div><div>DR Dredging</div><div>DS Drop Structure</div><div>EX Excavation</div><div>FB Fabrication</div><div>IN Installation</div><div>IS Island</div><div>LS Landscaping</div><div>RE Reshaping</div><div>WD Wing Dam</div><div>SM Structure Modification</div><div>ST Study</div><div>OT Other (see Comments)</div></div></div>							<div><div>Key</div><div>CT Contractor (Mechanical, Hydraulic, Other)</div><div>PO Purchase Order</div><div>CH COE Channels &amp; Harbors Unit</div><div>NR COE Natural Resource Project Office</div><div>MR1 COE Maintenance &amp; Repair Unit - Plant 1</div><div>MR2 COE Maintenance &amp; Repair Unit - Plant 2</div><div>GZ COE Dredge Goetz</div><div>DQ COE Dredge Dubuque</div><div>IaDNR Iowa Department of Natural Resources</div><div>MnDNR Minnesota Department of Natural Resources</div><div>WiDNR Wisconsin Department of Natural Resources</div><div>USCG United States Coast Guard</div><div>TBD To Be Determined</div><div>#/TL Italicized numbers are estimates.</div></div>				