

2000 Channel Management & Placement Site Activities Summary - St. Paul District								
Pool	Job Name / Description	Work Type (see Key)	River Mile(s)	Work Dates	Equip	Cubic Yards Dredged	Rock (Tons)	Placement Site
2	Pine Bend	EX	823.8-LMT	5/1 - 6/20/00	CH	407,000	N/A	822.5-LMP
2	Upper Boulanger Bend	EX	821.5-LMT	4/5 - 4/26/00	CH	149,500	N/A	822.5-LMP
4	Alma Marina	LS	754.0-LWP	10/11 - 11/1/00	CT/MR	0	0	N/A
5	Pool 5 Channel Management Study Totals - 2000		738.1 - 752.8	4/25 - 8/09/00	MR	0	3,075	N/A
5	Head of West Newton Chute, Is. 42	BS	750.0-R	4/25 - 4/27/00	MR	0	340	N/A
5	Wing Dam #9 at Belvidere Slough	WD	748.1-L	4/25 - 4/27/00	MR	0	510	N/A
5	Belvidere Slough/Probst Lake	BS	748.0-L	7/28 - 8/9/00	MR	0	2,225	N/A
5	Weaver Modifications - MN-4&5	IS/RE	745.4-R	8/17 - 8/21/00	MR	0	0	N/A
5	Lost Island (NRM)	BS	744.7-LWT	7/31 - 8/10/00	MR	200	1,140	744.7-LWT
5A	Wilds Bend	EX	730.5-LWT	6/8 - 11/7/00	CH	318,220	0	Polander EMP Is, Mathy Pit #2
7	Trempealeau	LS	714.1-LWP	10/5 - 11/1/00	MR	0	0	N/A
7	Dakota Island	EX	706.5-RMT	9/13 - 11/1/00	CM	95,300	0	713.1-RMP
8	Above Brownsville	EX	690.4-LWT	10/20 - 11/13/00	WAT	110,100	0	688.7-RMP
8	Pool 8 Channel Management Study Totals - 2000		683.5 - 694.0	5/16 - 7/24/00	MR	16,800	14,996	N/A
8	Island 116	IS/BS	690.2R	5/16 - 7/21/00	MR	16,500	14,996	N/A
8	Revetment Notching	WD	683.5R	7/24/2000	MR	300	0	N/A
<b>Key</b>								
	BS	Bank Stabilization		CH	Contract Hydraulic			
	CL	Closure		CM	Contract Mechanical			
	EX	Excavation		CT	Contract or Purchase Order			
	IS	Island		DUBQ	COE Dredge Dubuque			
	LS	Landscaping		MR	COE Maintenance & Repair Unit			
	RE	Reshaping		WAT	COE Dredge William A Thompson			
	WD	Wing Dam						

2001 Channel Management & Placement Site Activities Summary - St. Paul District								
Pool	Job Name / Description	Work Type (see Key)	River Mile(s)	Work Dates	Equip	Cubic Yards Dredged	Rock (Tons)	Placement Site/Comments
3	Wing Dam Rehab & Notching @ Big River (P3/U4 CMS)	WD	805.0 - 805.5	10/30 - 11/06/2001	MR	0	1425	N/A
3	Corps Island	LS/BS	799.2R	11/8 - 14/2001	MR	0	454	84% complete
4	Head of Crats Island	BS	760.0L	10/23 - 24/2001	MR	0	225	70% complete
5	Above Fisher Island	RE	745.8R	6/24 - 31/2001	MR	0	0	N/A
5	CP Rail Embankment @ Minneiska	BS	742.6R	6/20 - 8/03/2001	MR	0	2,840	25 habitat boulders
8	Above Brownsville Excavation	EX	690.4L	11/6 - 14/2001	WAT	82,000	0	8-688.7-RMP for MnDOT Project
8	Brownsville	RE	688.7R	6/5 - 15/2001	MR	0	0	N/A
Key								
	BS	Bank Stabilization		CH	Contract Hydraulic			
	CL	Closure		CM	Contract Mechanical			
	DS	Drop Structure		CT	Contract or Purchase Order			
	EX	Excavation		DUBQ	COE Dredge Dubuque			
	IS	Island		MR	COE Maintenance & Repair Unit			
	LS	Landscaping		WAT	COE Dredge William A Thompson			
	RE	Reshaping						
	WD	Wing Dam						
	CMS	Channel Mgmt Study						

2002 Channel Management & Placement Site Activities Summary - St. Paul District								
Pool	Job Name / Description	Work Type (see Key)	River Mile(s)	Work Dates	Equip	Cubic Yards Dredged	Rock (Tons)	Placement Site/Comments
2	Southport	RE	836.3R	4/17 - 29/2002	MR	0	0	N/A
3	Carter Slough Spot Dike & Access Dredging (P3/U4 CMS)	CL	807.3R	5/7 - 6/11/2002	MR	0	776	N/A
3	Corps Island	BS	799.2R	5/30/2002	MR	0	539	Complete
4	Head of Crats Island	BS	760.0L	5/1 - 2/2002	MR	0	320	Complete
4	Grand Encampment	BS	756.5L	7/16 - 12/07/2002	MR	0	2200	80% complete (12 of 15 vanes)
4	Alma Marina P.S.	LS	754.0L	6/20 - 28/2002	MR	0	0	N/A
5	Above Fisher Island	RE	745.8R	5/3 - 17/2002	MR	0	0	N/A
5	Lost Island	RE/DS	744.4L	5/28 - 6/14/2002	MR	0	0	N/A
5A	Fountain City	RE/LS	731.9L	4/22 - 26/2002	WAT/ MR	0	0	N/A
7	Trempealeau	LS	714.1L	4/17 - 26/2002	CT	0	0	Complete
8	Brownsville	RE	688.7R	7/15 - 12/31/2002	CT	350,000		WDOT beneficial use, road to Hokah, MN
9	Lansing Small Boat Harbor	BS	663.6R	8/7 - 21/2002	MR	0	1200	Bank stabilization on river-side breakwater. Complete.
9	Lansing Highway Bridge	LS/RE	663.5L	7/17 - 10/31/2002	MR	0	2050	Road reconfiguration & site expansion complete.
10	McMillan Island Excavation	EX	618.7R	8/14 - 12/16/2002	CH	128,500	0	Work suspended for winter
Key								
	BS	Bank Stabilization		CH	Contract Hydraulic			
	CL	Closure		CM	Contract Mechanical			
	DS	Drop Structure		CT	Contract or Purchase Order			
	EX	Excavation		DUBQ	COE Dredge Dubuque			
	IS	Island		MR	COE Maintenance & Repair Unit			
	LS	Landscaping		WAT	COE Dredge William A Thompson			
	RE	Reshaping						
	WD	Wing Dam						
	CMS	Channel Mgmt Study						

2003 Channel Management & Placement Site Activities Summary - St. Paul District								
Pool	Job Name / Description	Work Type (see Key)	River Mile(s)	Work Dates	Equip	Cubic Yards Dredged	Rock (Tons)	Placement Site/Comments
4	Grand Encampment	BS	756.5L	6/4-5/2003	MR	0	260	2460 tons rip rap total, work complete.
9	Mid-river Mooring Buoy	IN	678.3R	8/21/2003	MR	0	0	Buoy deployed.
10	McMillan Island Excavation	EX	618.7R	8/14/2002 - 4/22/2003	CH	207,000	0	Dredging complete. Buck Creek placement site landscaping remains.
Key								
	BS	Bank Stabilization		CH	Contract Hydraulic			
	CL	Closure		CM	Contract Mechanical			
	DR	Dredging		CT	Contract or Purchase Order			
	DS	Drop Structure		DUBQ	COE Dredge Dubuque			
	EX	Excavation		MR	COE Maintenance & Repair Unit			
	FB	Fabrication		WAT	COE Dredge William A Thompson			
	IN	Installation						
	IS	Island						
	LS	Landscaping						
	RE	Reshaping						
	WD	Wing Dam						
	CMS	Channel Mgmt Study						

2004 Channel Management & Placement Site Activities Summary - St. Paul District								
Pool	Job Name / Description	Work Type (see Key)	River Mile(s)	Work Dates	Equip	Cubic Yards Dredged	Rock (Tons)	Placement Site/Comments
3/U4	Notch 14 Wing Dams in Pool 3 (P3/U4 CMS)	WD	N/A	5/12-6/15/2004	MR	2101	0	could not find #s 10 & 13.
5	Modify 2 Wing Dam Notches (68 & 71) in Pool 5 (P5 CMS).	WD	N/A	6/21-22/2004	MR	2490	0	
5	Notch Final 3 (69, 70, & 72) of 14 Wing Dams (P5 CMS)	WD	751.4R	6/22/2004	MR	275	0	Only notched #69; could not find #s 70 & 72.
5	Fortify Head of Accreted Island	BS	751.4R	6/18-22/2004	MR	0	2765	Material from WD's 68, 69, & 71.
5	West Newton Chute	LS/RE	749.8R	7/21/2003 - 7/2/2004	CT	0	0	Material from Above West Newton.
5	Above West Newton	EX	748.0R	7/21/2003 - 5/22/2004	CT	1.2 mil	0	Material to West Newton Chute.
5	Fisher Is	RE	745.8R	5/10 - 24/2004	MR			
5	Fisher Is	RE/DS	745.8R	6/10-24/2004	WAT			
5	Lost Is	RE/DS	744.7L	6/1-17/2004	WAT			Closed rec.access.
5	Weaver Bottoms - Mallard Island	IS/RE	N/A	7/13 - 8/12/2004	MR	0	160	
5	MN-14	EX	742.9R	7/30 - 8/12/2004	MR			Emerged structure.
5A	Fountain City #1	RE	731.9L	6/29-7/12/2004	WAT			
8	Rock Structure	EX	694.5L	8/30-31/2004	MR	761	0	Removed adjacent channel hazard.
8	Brownsville	RE/LS	688.7R	6/8-25/2004	MR	0	0	
9	Lansing Highway Bridge	RE	663.5L	5/28-6/7/2004	MR	0	0	
10	McMillan Island	DS	618.7R	7/13 - 14/2004	WAT	0	0	
10	Buck Creek	LS	618.0R	5/25-10/20/2004	CT	0	0	Landscaping complete.
4, 6, 8	Daymark Stabilization - USCG	BS	NA	7/12-9/15/2004	MR			
Key								
	BS	Bank Stabilization		CH	Contract Hydraulic			
	CL	Closure		CM	Contract Mechanical			
	DR	Dredging		CT	Contract or Purchase Order			
	DS	Drop Structure		DUBQ	COE Dredge Dubuque			
	EX	Excavation		MR	COE Maintenance & Repair Unit			
	FB	Fabrication		WAT	COE Dredge William A Thompson			
	IN	Installation						
	IS	Island						
	LS	Landscaping						
	RE	Reshaping						
	WD	Wing Dam						
	CMS	Channel Mgmt Stud						