

2020 CHANNEL MANAGEMENT & PLACEMENT SITE ACTIVITIES SUMMARY - ST PAUL DISTRICT

POOL	DESCRIPTION OF WORK	RIVER MILE	WORK TYPE	DATES	EQUIP	DREDGING (CY)	ROCK (TONS)	COMMENTS/NOTES
2	Lower Boulanger	821.1L	EX	8/11/20 - 9/9/20	CT	48,864		Partial unload of ~50kcy from Lower Boulanger to Southport upland placement site.
2	Lower Boulanger Towhead Light	820.5R	OT	7/27/20 - 8/20/20	MR	730		In cooperation with the United States Coast Guard, removed Boulanger Towhead light down to 12' below LCP
4	Alma Marina	754.0L	RE	3/23/20	OT			Reglin & Heash Excavating did minimal site shaping required after winter beneficial use to eliminate vertical faces.
5A	Fountain City 1	731.9L	RE	3/23/20 - 4/17/20	DZ			Dredge Goetz is performing site shaping keeping same reconfiguration as of 3/20
8	Brownsville Containment	688.7R	RE	4/20/20 - 5/4/20	DZ			Dredge Goetz is performing site shaping keeping same reconfiguration as of 3/20
9	Lansing Island	664.3R	EX OT	5/18/20 - 9/18/20	CT	198,000		Kaiyuh Services subcontractor JF Brennan excavated granular material from site for use in Conway Lake HREP
9	Lansing Hwy Bridge	663.5L	RE	4/17/20	OT			Blake Excavating did minimal site shaping required after winter beneficial use to eliminate vertical faces.
9	Lansing Hwy Bridge	663.5L	RE	9/28/20 - 10/16/20	CT/GZ			LSM conducted minimal shaping while off-loading mechanically to help prep site for arrival of GZ in late fall
10	East Channel Dredge Cuts/ McGregor Lake HREP Project	626.0R	EX	5/28 - 6/04	MR	3,120		Excavation of material to be placed within McGregor Lake in partnership with the UMRP program.
10	Catfish Slough Dredge Cuts/ McGregor Lake HREP Project	626.0R	EX	5/28 - 6/04	MR	34,061		Excavation of material to be placed within McGregor Lake in partnership with the UMRP program.
10	McMillan Island/ McGregor Lake HREP Project	618.7R	EX	3/23 - 5/28	MR	32,880		Excavation of material to be placed within McGregor Lake in partnership with the UMRP program.
10	McMillan Dredge Cuts/ McGregor Lake HREP Project	618.7R	EX	3/23 - 5/28	MR	2,500		Excavation of material to be placed within McGregor Lake in partnership with the UMRP program.
10	McMillan Island Unloading	618.7R	EX	8/12/20 - 11/4/20	CT	154,503		Unloading of McMillan Island to Buck Creek
10	Buck Creek	618.0R	RE	4/7/20	CT			Ray's Excavating did minimal site shaping required after winter beneficial use to eliminate vertical faces.

Key

BS	Bank Stabilization	CH	Contract Hydraulic
CL	Closure	CM	Contract Mechanical
DR	Dredging	CT	Contract or Purchase Order
EX	Excavation	MR	COE Maintenance & Repair Unit
FB	Fabrication	GTZ	COE Dredge Goetz
IN	Installation	IDNR	Iowa Department of Natural Resources
IS	Island	MDNR	Minnesota Department of Natural Resources
LS	Landscaping	WDNR	Wisconsin Department of Natural Resources
RE	Reshaping	RNR	COE Natural Resource Management Project Office
WD	Wing Dam		
SM	Structure Modification		