ST PAUL DISTRICT DREDGING YEAR IN REVIEW – 2020 PROJECTS

Presentation for the


MISSISSIPPI MANAGERS MEETING

By Steve Tapp

4 February 2020

US Army Corps of Engineers ®

U.S. ARMY CORPS OF ENGINEERS



BUILDING STRONG_® and Taking Care of People!





- Staff
- 2019 Dredging Summary
- 2019 Projects
- 2020 Dredging Projections

and Taking Care of People!

- 2020 Projects
- Impacts to Navigation •











Steve Tapp	Chief, Channels & Harbors
Dan Cottrell	Channel Manager * Channel & Harbor Management * Dredge Cut Layout
Paul Machajewski	Dredged Material Manager * Long-term Placement Site Planning * Placement Site Excavations
Zach Kimmel	Channel Maintenance Coordinator * Placement Site Implementation/Management * Real Estate Coordination
Al VanGuilder	Chief, Hydro-Survey Unit * Hydrographic Surveys * Topographic Surveys







Challenging





- Early Start (Late April/Early May)
- First Job was Closure at Freeborn
- Very Poor Conditions Throughout Season
- Initiatives to Help
 - Help from MVR
 - Initiated use of Purchase Order Contracts in May
 - Started with Unloading Contractor in May
 - Started 24 Hour Operations in May
 - Use Sole Source Contract in July
 - Used eAtoNs
 - Extensive Coordination with Industry and USCG
 - Reduced Depth and Width
- 5 Dredges Working at One Time (8 Different Plants in 2019)








Total Dredged = 1,087,703 CY 38% Government 62% Contract Jobs = 51

29% Government 71% Contract Dredging Season 2019: 29 April – 14 November (Dredging Season 2018: 23 May – 21 November





2019 DREDGING SUMMARY COMPARISON TO HISTORICAL QUANTITIES





BUILDING STRONG_® and Taking Care of People!



- Channel Availability
 - 93% Available
 - Closures (USCG Draft Restrictions or Closures)
 - Freeborn (10 days April/May)
 - Diamond Bluff (4 days August)
 - Below Winona RR Bridge (3 days September)
- Groundings
 - 82 Reported with 40 Critical (Both Records)
- Surveys
 - Record 639 Surveys Completed (Previous 477 in 2018)
 - Record 43.8K Acres Surveyed (Previous 31.9K in 2018)
 - 201 of 253 Channel Jobs (80% of Entire District Channel)







• P2 – Pine Bend Unloading

- Mechanical Unloading Contractor
- Covers Entire St. Paul District (not MVR)
- Exercised Option Year 1 in 2019
- 57K CY to Southport
- P2 Lower Pool 2 Channel Management
 - Completed Phase 1 Rock Contract (Both Structures)
 - Phase 2 Dredging (Placement Site Dependent)
- P3 Corps Island Unloading
 - 495K CY to Prairie Island Indian Community
- P4 Wabasha Gravel Pit Unloading
 - 363K CY Trucked to Private Pit












- P5 Lost Island Unloading
 - 1.3M CY Removed, 200K CY Remaining
 - Must Complete by 31 October 2019
- P8 Sand Slough
 - Mussel Surveys to Prepare for Dredging
- P10 In-Water Placement at McMillan
- P10 Lower Pool 10 Channel Management Study
 - Continued Study Initiated in 2017
 - Objectives
 - Reduce Channel Dredging
 - Improve Navigation Safety













2020 DREDGING PROJECTIONS



Challenging





2020 DREDGING PROJECTIONS



13

D		eferred 2019 Jobs		D (1		
Pool	Dredge Cut Name	River Mile			h & Est. Quantity	
2	St Paul Barge Terminal	837.3 - 837.6		12	41,475	
2	Pine Bend Landing	824.1 - 824.7		11	6,836	
2	Pine Bend	822.7 - 823.6		12	69,350	
2	Boulanger Bend	820.5 - 821.4		12	76,388	
2	Boulanger Bend Lwr Light	820.0 - 820.4		12	27,962	
3	Lower Appr to LD 2	814.6 - 815.0		13	42,101	
3	Four Mile Island	807.4 - 807.6		12	11,149	
3	Morgans Coulee	802.2 - 802.4		12	4,108	
3	Coulters Island	801.6 - 801.8		12	15,865	
3	Diamond Bluff	799.7 - 800.7		12	31,835	
4	Trenton	794.2 - 794.5		12	19,157	
4	Head of Lake Pepin	784.2 - 785.2		12	91,857	
4	Chippewa Delta	763.2 - 763.6		9	57,546	
4	Reads Landing	762.2 - 762.6		12	11,454	
4	Grand Encampment	755.8 - 756.8		12	58,054	
5	Mule Bend	747.8 - 749.0		12	65,016	
5	Below West Newton	746.4 - 746.6		12	14,654	
5	Fisher Island	745.0 - 745.8		12	33,319	
5	Above Mt Vernon Light	741.3 - 741.6		12	31,817	
5	Below Mt Vernon Light	740.1 - 740.3		12	21,289	
5A	Betsy Slough	731.0 - 732.0		13	83,275	
6	Below Winona RR Bridge	723.0 - 723.6		12	24,820	
6	Gravel Point	722.0 - 722.1		12	4,484	
6	Homer	720.0 - 720.8		12	4,759	
7	Head of Richmond Island	712.5 - 713.0		12	18,437	
7	Richmond Island	711.5 - 711.7		12	11,101	
7	Winters Landing	707.5 - 708.0		12	24,436	
7	Dakota			12	,	
7		705.8 - 706.4			35,248	
7	Lower Dresbach Island	703.0 - 703.3		12	5,454	
	Upper Approach to LD 7	702.6 - 702.7		13	2,533	
8	Below LaCrosse RR Bridge	698.8 - 699.1		12	10,876	
8	Sand Slough	694.3 - 694.6		12	36,670	
8	Root River	692.9 - 693.1		12	12,090	
8	Picayune Island	690.6 - 691.5		12	52,809	
8	Above Brownsville	689.9 - 690.2		12	13,795	
8	Brownsville	688.7 - 689.1		12	7,816	
8	Head of Raft Channel	687.6 - 688.1		12	31,126	
9	Island 126	677.5 - 678.4		12		
9	Indian Camp Light	665.4 - 665.8		12	26,578	
9	Lansing Upper Light	663.7 - 664.8		12	33,647	
9	Above Atchafalaya Bluff	660.0 - 660.8		12	23,603	
9	Capoli	658.2 - 658.6		12	26,588	
10	Jackson Island	644.0 - 645.0		12	25,645	
10	Mississippi Gardens	642.8 - 643.4		12	34,890	
10	East Channel	635.7 - 636.1		12	17,780	
10	Catfish Slough	626.0 - 626.5		12	22,286	
10	Hovie Island	621.6 - 622.4		12	56,443	
10	McMillan Island	617.0 - 619.0		12	35,000	
Total guartity for iche that have not heen scheduled =1 412 421						





1,413,421 Total quantity for jobs that have not been scheduled =





- District Wide
 - Early Start All Equipment
 - Goetz
 - Government Mechanical
 - Contract Mechanical (3 Plants)
 - Unloading Contractor (1 Plant)
 - Typical Depth and Width
 - eAtoNs

• P2 – Lower Boulanger Unloading

- Mechanical Unloading Contractor
- Exercised Option Year 2 in 2020
- 50K CY to Southport









- P2 Pigs Eye Lake Section 204
 - Ramsey County has Full Funding
 - Award Contract
 - Plan to use 384K CY from Lower Pool 2
 - Construction Begining in 2021
- P2 DMMP
 - Complete Report in 2020
- P2 O&M Island at LD2
 - Potential Contract Award
 - 300K CY to Construct Island Upstream Side of LD2

and Taking Care of People!

- P3 Prairie Island Project
 - 7K CY to Sturgeon Lake

BUILDING STRONG_®









- P4– Lower Pool 4 DMMP
 - Complete Report in 2020
- P5 DMMP
 - Complete Report in 2020
- P6 DMMP
 - Complete Report in 2020
- P7 LD7 Weir Structure
 - Monitor/Analyze/Coordinate/Adjust if Needed
- P9 DMMP
 - Begin Planning












17

- P10 DMMP
 - Begin Planning
- P10 McMillan Island Unloading
 - 125K CY to Buck Creek
 - Award
- P10 McGregor Lake
 - 288K CY From Lower Pool 10 Channel / McMillan Island





JALL





IMPACTS TO NAVIGATION

- Budget
 - FY20 Down From FY18-19, Still Well Above 5-Year Average
 - Received Flood Damage Supplemental Funding
 - FY21 Presidents Budget and FY20 Work Plan Expected Mid-February
- Pool 2 Channel Improvement
 - Phase 1 Construction Completed in November
 - Need to Resolve Outfall Structure Issue
 - Phase 2 Dredging
- Unloading Contracts
 - Equipment Working in Pool 2 (Lower Boulanger)
 - Equipment Working in Pool 10 (McMillan Island)
- General Channel Conditions
 - High Winter Flows Projections for 2020 = More of the Same???



BUILDING STRONG_® and Taking Care of People!

