ROCK ISLAND DISTRICT DREDGING UPDATE

Jon Klingman February 2021



"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."





OUTLINE

Staff

Miss


- 2020 Summary
- 2021 Dredging Projections
- Ongoing DMMP / CARS
- Upcoming DMMP / CARS

IWW

- 2020 Summary
- 2021 Dredging Projections
- Ongoing DMMP Acquisitions
- Upcoming DMMP efforts

OTHER


- Grounding Reports
- Contracts







CHANNEL MAINTENANCE STAFF



Jon Klingman - Chief, Channel Maintenance Section

Matt Afflerbaugh - Channel Maintenance Coordinator (NEPA compliance, Permits) Matt Martin - Dredging Coordinator, Mississippi River Chris Reger - Dredging Coordinator, Illinois River

Hydro Survey

Jimmy Maher – Supervisory Eng. Tech
Cory Brenner - Lead Operator SV Dubuque
Chris Engelstad - Lead Operator SV Clark
Vacant - Lead Operator SV Coot II
Wyatt Kyarsgaard – Eng Tech.
Anthony Tipsword – Eng Tech.
Chance Sprout – Eng Tech.
Spencer Rushin – Eng Tech.

Project Management – Bre Popkin (Project Support Section) DMMP and CARS Coordination





MISSISSIPPI RIVER







2020 DREDGING SUMMARY – MISS RIVER







2020 DREDGING - MISS RIVER

	2020	Dredgi	ing Jobs	- UMR		20-Jan-2020									
	Pool *	Mech	Dredge *	GOETZ Priority	Riv Mile	Name v	Survey Date •	Total Quantit •	Current Stage *	7-day Stag •	7-day Chang •	Depth at Minimum Pool Elv.	Current Actual Dep	7-Day Forecast Depth	Notes:
	11		MVR		598.9	Hurricane	12-Aug	5,600	1.3	1.3	-0.1	11.0	12.3	12.3	Dredging Complete (20 May)
	14		MVR		510	Marias Dosier	25-Jun	17,200	1.3	1.5	0.2	11.0	12.3	12.5	Dredging Complete (9 June)
	14		MVR		503.6	Steamboat	7-Oct	30,100	0.8	0.9	0.1	11.0	11.8	11.9	Dredging Complete (1 Oct)
	16		GOETZ		481.7	Crescent to Centennial	9-Jul	106,400	3.2	3.5	0.4	11.0	14.2	14.5	Dredging Complete (8 July)
	16		MVP Mech		472.1	Buffalo	5-Aug	14,600	2.0	2.2	0.2	11.0	13.0	13.2	Dredging Complete (21 Sep)
	16		MVP Mech		469.3	Montpelier	10-Aug	14,500	1.7	1.8	0.2	11.0	12.7	12.8	Dredging Complete (8 July)
	17		MVP Mech		456.6	Lock 16 Lower	1-Oct	8,000	2.3	2.6	0.3	11.0	13.3	13.6	Dredging Complete (1 Oct)
olete	17		MVR		446.3	Barkis Island	25-Aug	26,500	1.1	1.2	0.1	11.0	12.1	12.2	Dredging Complete (27 July)
Comple	18		MVP Mech		427	Keithsburg	8-Oct	34,000	1.8	2.0	0.2	11.0	12.8	13.0	Dredging Complete (10 Sep)
	18		GOETZ		424.5	Cherokee	6-Jul	62,700	1.6	1.7	0.2	11.0	12.6	12.7	Dredging Complete (29 Jul)
	19		GOETZ		405.9	Baby Rush	11-Aug	37,200	1.9	2.1	0.2	11.0	12.9	13.1	Dredging Complete (6 Aug)
	19		GOETZ		389.7	Green Bay Landing	27-Aug	93,400	1.0	1.1	0.1	11.0	12.0	12.1	Dredging Complete (18 Oct)
	20		GOETZ		344	Lock 20 Upper	30-Sep	92,100	4.2	4.2	0.0	11.0	15.2	15.2	Dredging Complete (4 Sep)
	21		GOETZ		339	Howards	4-Aug	57,500	1.5	1.5	0.0	11.0	12.5	12.5	Dredging Complete (19 Aug)
	24		MVR		300.6	Lock 22 Lower	3-Jun	6,400	1.9	2.1	0.2	11.0	12.9	13.1	Dredging Complete (3 Jun)
	24		MVS		300.6	Lock 22 Lower	31-Aug	107,200	1.9	2.1	0.2	11.0	12.9	13.1	Dredging Complete (14 Aug)
	11	5	MVR		596.3	Finley's	12-Aug	24,300	1.1	1.1	0.0	11.0	12.1	12.1	200' Pilot Channel Established (15 May) AIS ATONS Broardcasting.
<u>-</u>	13	4	MVR		530	Smith Bay	30-Sep	23,500	0.7	0.8	0.1	11.0	11.7	11.8	200' Pilot Channel Established (17 May) AIS ATONS Broardcasting.
PilotChannel	17	3	MVR		447.7	Bass Island	25-Aug	26,500	1.2	1.4	0.2	11.0	12.2	12.4	200' Pilot Channel Established (8 July) AIS ATONS Broardcasting.
₹	19	6	MVR		397	Burlington Island Light (Kemp's)	8-Oct	11,400	1.2	1.4	0.2	11.0	12.2	12.4	250' Pilot Channel Established (6 Aug) AIS ATONS Broardcasting.
	21	1	MVR		331.6	Hogback	22-Sep	7,700	0.5	0.5	0.0	11.0	11.5	11.5	250' Pilot Channel Established (28 Aug) AIS ATONS Broardcasting.
	12	8	MVR		568.5	Deadman's	25-Aug	16,000	0.9	1.0	0.1	7.8	8.7	8.8	AIS ATONS Broadcasting - Spotty Shoaling., 200' Available
	13	9	MVR		554.3	Duck Creek	9-Oct	14,500	2.9	3.4	0.6	8.2	11.1	11.6	Spotty Shoaling
	13	12	MVR		529.2	Elk River	13-Aug	39,500	0.6	0.7	0.1	7.0	7.6	7.7	420' available but on tight turn.
	16	10	MVR		482.8	Lock 15 Lower	17-Sep	24,400	3.3	3.7	0.4	6.7	10.0	10.4	Spotty shoals
	18	7	MVR		421.5	Johnson Island	2-Sep	13,700	1.2	1.4	0.1	7.4	8.6	8.8	Narrowing. Shoaling on RDB. Nav Notice for Shoal
	21	2	MVR		336	LaGrange	22-Sep	5,400	0.9	0.9	0.0	7.8	8.7	8.7	AIS ATONS Broardcasting. Spotty shoals ~200' Available
	22	11	MVR		323.9	Orton Island	3-Sep	26,900	2.0	2.2	0.2	7.5	9.5	9.7	Spotty shoals - CG buoyed 9/24/20

Dredge Goetz June 24 to Oct 18

Dredge Potter August 9 to September 4


MVR Strike/MVP Strike April 24 to Oct 1

- 28 Dredging Locations identified
- Support from MVP Mechanical
- Five areas pilot channel only
- Seven jobs either deferred or conditions improved and dredging was not required





MISSISSIPPI RIVER HISTORIC DREDGING VOLUMES







	CK ISLAND DIS	•	•				· · · · · · · · · · · · · · · · · · ·			ı	
202	20 Dredging Sc	hedule b	y Equipment	<u>- U</u>	pper Mi	ssiss	4-Jan-21	•			
Pool	Site	River Mile	Dredging Dates Start End	D	epth & Est. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice #	Job Order#	Cat.^
Sch	eduled Dredging Jobs	(List will ch	nange after Spring	Surv	eys)						
11	Cassville Lower	604.7-605.0		11	10,000	GM	604.7-605.0R	Bankline			R
11	Finley's Landing	596.0-596.5		11	30,000	GM	Bathtub 594.1L	Upland DMMP Site			1
11	Rosebrook	594.5-595.3		11	25,000	GM	Bathtub Const 594.1L	Upland DMMP Site			R
11	Bathtub Entrance	594.1		11	3,000	GM	Bathtub 594.1L & 595.8R	Upland DMMP Site/Bankline			N/A
12	Island 241	561.8-562.1		11	20,000	GM	562.2L	Thalweg			R
12	Bellevue Slough	560.5-560.8		11	15,000	GM	562.2L	Bankline			R
13	Smith Bay	529.9-530.4		11	35,000	GM	Bankline 531.3-531.7L	Bankline			1
13	Elk River	529.1-529.3		11	15,000	GM	Between Islands 527.9R	Upland			R
14	Marais Dosier	509.6-509.9		11	20,000	GM	503.5-504.1R	Bankline			R
14	Steamboat	503.4-503.8		11	20,000	GM	502.7-503.1	Thalweg			R
14	Lock 14 Upper	493.8-494.2		11	10,000	GM	503.5-504.1R; 503.0	Bankline & Thalweg			R
16	Lock 15 Lower	482.3-482.9		11	20,000	GM	481.4-482.1L	Bankline			R
16	Buffalo Lower	472.0-472.3		11	10,000	GM	Pocket Beaches	Bankline			R
17	Lock 16 Lower	456.5-456.8		11	10,000	GM	456.2-456.4L	Bankline			R
17	Bass Island	447.6-447.9		11	20,000	GM	447.9-448.1L	Bankline			R
17	Barkis Island	446.1-446.4		11	20,000	GM	447.9-448.1L	Bankline			R
18	Willow Bar Island Excav. (off load)	425.5			150,000		Keithsburg Site 4	Upland DMMP Site			N/A
18	Keithsburg Upper	426.8-427.3		11	25,000	GM	427.1-427.3L	Bankline			R
19	Kemp's Landing Lwr.	396.9-397.1		11	30,000	GH	Kemps RM 397.8-398.1L	Bankline			R
21	Howards	338.7-339.3		11	40,000	GH	339.0-339.5L	Bankline			R
21	LaGrange	336.0-336.5		11	10,000	GM	336.3R	Bankline			R
21	Hogback/Lonetree	331.5-331.9		11	15,000	GM	330.5-330.8	Open Water			R
22	Cave Hollow	305.0-305.4		11	30,000	GH	Head of Harris Island 305.5L	Open Water			R
* Cu	rrently operating at this	job. ** Dr	edging completed *	**Dre	(halweg placen	nent requi	res OSIT approval. Mussel survey n	nay be required for place	ment sites that ha	ve not been used	in the
Tota	ıl quantities by equipi	ment:									
	Gove	rnment Hydra	ulic - GOETZ (GH)	=	100,000		^E = Emergency				
		Government	Mechanical - (GM)	=	333,000		I = Imminent Closure				
		Contra	act Hydraulic - (CH)	=	0		R = Routine Dredging				
		Contract	Mechanical - (CM)	=	0						
			Total Dredging	=	433,000			Deferred Dredging	150,000		

INITIAL 2021 MISS RIVER DREDGE PROJECTIONS

Cassville Lower	604.7-605.0
Rosebrook/Finley's	595.5-596.5
Smith Bay	530
Island 241	561.8-562.1
Steamboat	503.4-503.8
Buffalo Lower	472.0-472.3
Bass Island	447.6-447.9
Kemp's Landing Lwr.	396.9-397.1
Howard's	338.7-339.5
Hogback/Lonetree	331.5-331.9






MISSISSIPPI RIVER ONGOING DMMP SITE CONSTRUCTION / CARS





UMR (POOL 11) 595.0 HURRICANE ISLAND REACH DMMP



Construction:


- ~33,000 CY placed in 2020
- Work Scheduled for Oct/Nov 2020 was deferred to 2021 due to an emergency request to send a rock crew to Kansas City District.





UMR (POOL 11) 595.0 HURRICANE ISLAND REACH ROCK

WORK - CARS



- Degraded rock structures not functioning as originally built
- Provide channel stability and reduce shoaling
- Preferred alternative selected from H&H analysis of 17 variations
- Next steps: 30-day Public Review of NEPA document underway, finalize all documents, sign FONSI, begin construction





UMR (POOL 19) 398.0 KEMPS-CRAIGEL DMMP

- Timber harvest completed
- PDT finalizing plan set, anticipated completion March 2021
- Real Estate working on agreement to cross county road with dredge pipes
- Site preparation and construction to be completed by OD-M crews









UMR (POOL 20) LOCK #20 UPPER

- Plan set and associated documents completed in early December 2020
- Site preparation and construction began by OD-M crews in mid-December 2020
- Real Estate awaiting license from BNSF for final parcel prior to placement activities



UMR (POOL 22) 306.0 CAVE HOLLOW ROCK WORK



Project Features:

- Restore rock at head of Harris Island
- Incrementally restore wing dams 4, 5, and 6 (7 and 8, if needed).





UMR (POOL 22) 306.0 CAVE HOLLOW ROCK WORK



- Wingdam #6 elevated to slow flows
- Dredge Potter placed 748,000 cubic yards of sand
- Rock placed around the reconstructed island head
- Additional Wingdam work in 2021





MISSISSIPPI RIVER UPCOMING DMMP/CARS





UMR (POOL 13) SMITH BAY/DARK SLOUGH- ROCK WORK




Project Features:

- Planning efforts began January 2021
- Areas: Sabula Lower (RM 533), Dark Slough (RM 531), and Smith Bay (RM 530), Elk River (529)
- Concern: Increased dredging frequency
- Team will evaluate options:
 - Identify and study problems
 - Potential solutions
 - Restore existing rock structures
 - Modify existing rock structures
 - Build new rock structures
 - Others ideas







UMR POOL 19 - BURLINGTON BLUFF

Project Features:

- Planning anticipated FY22
- Area 1 concerns: primary current shifts from navigation channel to side channel
- Area 2 concerns: sediment migrates across navigation channel, requires increasing dredging quantities & frequencies
- Team will evaluate options:
 - Identify and study problems
 - Potential solutions
 - Restore existing rock structures
 - Modify existing rock structures
 - Build new rock structures
 - Others ideas










US Army Corps of Engineers.

FY 2020 DREDGING SUMMARY – IWW







2020 DREDGING - IWW

Contract Hydraulic Dredge – 20 Apr through 17 Nov

- Beardstown, RM 86.8-88.8
- Devils Elbow Lower, RM 114.5-115.6
- Devils Elbow Upper, RM 116.5-117.3
- Duck Island, RM 135.7-136.2
- Copperas Creek, RM 136.3-136.8
- Kingston Mines Lower, RM 144.2-144.5
- Kingston Mines, RM 145.6-146.2
- Kingston Mines Upper, RM 146.6-147.3
- Mackinaw River, RM 147.7-147.9
- Lick Creek, RM 155.7-156.8
- Chillicothe, RM 180.4-181.5
- Spring Valley Upper, 218.7-219.1
- Huse Slough, RM 219.1-220.4







2020 DREDGING – IWW

Strike Removal – 3 Mar through 4 Nov


- Lancaster Landing Lower, RM 142-143
- Lancaster Landing, RM 143.3-143.7
- Chillicothe, RM 180.4-181.6
- Hennepin Power, RM 212.0-212.9
- Spring Valley lower, RM 217-0-212.9
- Starved Rock Lower, RM 230.3-230.9
- Bulls Island Upper, RM 241.4-241.6
- Dresden Lower, RM 270.7-271.3







ILLINOIS RIVER HISTORIC DREDGING VOLUMES







INITIAL 2021 IWW DREDGE PROJECTIONS

ROCK ISLAND DISTRICT (MVR) - CORPS OF ENGINEERS 2021 Dredging Schedule by Equipment - Illinois Waterway

1	4	la	n	-21	
	4-	Ja	H	-2	

Pool	Dredge Cut Name	River Mile	Dredgin Start	g Dates End	Depth & E	st. Quantity	Equip.	Placement Site	Placement Type	Dredging Notice#	Job Order#	Cat.^
LaGrange	Briggs Landing	83.6-84.1				48, 600	СН	84.1-84.9 R	Bankline			R
LaGrange	Anderson Lake Light	108.8-109.4				35,000	СН	108.5-111.0 R	Bankline			R
LaGrange	Havana upper/Quiver Island	120.5-121.3				55,000	СН	120.2-121.5 R	Bankline			R
LaGrange	Spring Lake Lt.	133.5-134.4				20,000		?	?			С
LaGrange	Lancaster Landing lower	142.0-143.0				28,881	GM	142.0-143.2L	Bankline			
LaGrange	Pekin Bend (wiggles)	150.4-150.8				159,362	СН	150.0-151.0 R	Bankline/Upland			R
Peoria	Clark Island	215.4-216.3				15,000	GM	216.0 R	Bankline			R
Peoria	Vermillion River *	227.0-227.6	1/11/21			10,000	GM	228.0R	Bankline			R
Starved Rk	Marseilles Lower	244.2-244.3				6,000	GM	241.7 R	Bankline or Upland			R

* Currently operating at this job.	** Dredging completed *** Dredging suspended.	Bankline placement requires OSIT approval. Marseilles Pool requires additional endangered mussel coordination.
------------------------------------	---	--

Total quantities by equipment:

Government Hydraulic - (GH) =	0	Scheduled	309,243	
Government Mechanical - (GM) =	59,881	Unscheduled	0	
Contract Hydraulic - (CH) =	249,362	TOTAL	309,243	
Contract Mechanical - (CM) =	0			C= Critical_
Hydraulic - (H) =	0			^E = Emergency
Total Dredging =	309,243			I = Imminent Closure
				R = Routine Dredging

Anderson Lake	108.8-109.4
Clark Island	215.4-216.3
Mackinaw River	147.7
Lancaster Landing	142-143





ILLINOIS RIVER ONGOING DMMP ACQUISITION








Bull's Island DMMP:

- Site Acquisition completed early January 2021
- Develop plans and specs
- Candidate for public use of dredged material







Mackinaw River DMMP:

- Acquisition was delayed due to 2020 funding
- Anticipated acquisition start 2nd quarter FY21






ILLINOIS RIVER UPCOMING DMMP EFFORTS





ILWW - LASALLE DMMP



- Began developing plan set in FY20
 - Progressing toward 65%/100% review
- On hold pending funding
- Real Estate working to acquire a permanent easement for access





ILWW – SPRING VALLEY DMMP



- Began developing plan set in FY20
 - Progressing toward 65%/100% review
- On hold pending funding





ILWW - LAGRANGE POOL DMMP



- Pool-scale planning
- Approximately 77.5 RM
- Goal: Adaptable to future conditions
- Identify potential upland and environmental placement sites
- Inventory of existing conditions
- Anticipated project kick off 3rd Quarter, FY21







OTHER TOPICS.....





GROUNDING REPORTS





	Report	t of Nav	vigation Proble	em	
Send Report To: US Army Corps of		E-ma Fax (il: jon.a.klingman@usa (309) 794-5180 ie (309) 794-5505 (For I	ce.arm	
1	Category (chec	k one - see	e attached memo for de	finition	s)
	Critical	✓ No	n-Critical Compla	int	
			ocation		
River Illinois	River Mile	143.5	Pool LaGrange	Bank	Middle of Channe
Date Aground	01/26/2021		Time Aground (HH:MM) 02	2:00	
Date Free			The second secon	1:45	
Name of Vessel		al Groun	der		
Loads 12	Empties 3			rection	Upbound
	The Control	Remar			
Stuck again.					
Stuck again. Reporting Individu Date (mm/dd/yyyy	200	21	Phone Numbo	er (3)	09) 555-1212 Yes
Reporting Individu	200	21	Phone Numb	er (30	
Reporting Individu	200	OD-T	Phone Numb Coast Guard Notified?	er (30	
Reporting Individu	200	OD-T	Phone Numb Coast Guard Notified?	er (30	
Reporting Individu	200	OD-T	Phone Numb Coast Guard Notified?		
Reporting Individu	200	OD-T	Phone Numb Coast Guard Notified? Use Only aken / Results		
Date (mm/dd/yyyy	200	OD-T	Phone Numb Coast Guard Notified? Use Only aken / Results		





CONTRACTS

IWW Hydraulic Dredging Contract: Base plus 4-year option
 Late March Award

- New Contract IWW Mechanical Dredging Contract
 - Base plus 4-year option

- New Contract Mississippi River Mechanical Dredging Contract
 - Base plus 4-year option



