

2022 DREDGING SUMMARY - ST. PAUL DISTRICT

POOL	DREDGE CUT NAME	RIVER MILE	EQUIP	DATE	DEPTH (FT)	QUANTITY (CY)	PLCMT SITE LOC & TYPE	JOB TYPE*	CAT	PLCMT CLASS
MN	Cargill River Pcmnt Access	13.9-14.1	CM2	9/12/2022	7	469	MN-14.1-RMP	R		
MN	Peterson's Bar	11.6-12.6	CM2	9/12 - 9/22	12	17,478	MN-14.1-RMP	I		
2	St Paul Small Boat Harbor (839.6	CM2	6/1 - 6/17	6	19,348	2-836.3-RMP	I		
2	Pine Bend Landing	824.1 - 824.5	CM2	9/26 - 10/6	12	16,042	2-822.6-LMP	I		
2	Boulanger Bend (1)	820.6 - 821.0	CM2	8/17 - 8/29	12	15,449	2-822.6-LMP	I		
2	Boulanger Bend (2)	820.3-820.6	CM2	8/29 - 9/8	12	14,177	2-822.6-LMP	I		
3	Lower Approach to LD 2	814.5 - 815.0	GM	9/13 - 10/18	12	13,039	3-799.2-RMT	I		
3	Coulters Island	801.5 - 802.0	CM2	6/22 - 7/12	12	20,789	3-799.2-RMT	I		
3	Diamond Bluff (1)	800.1 - 800.7	CM2	7/13 - 7/28	12	25,226	3-799.2-RMT	I		
3	Diamond Bluff (2)	799.1 - 800.2	CM2	7/29 - 8/16	12	26,508	3-799.2-RMT	I		
3	Corps Island Pict Site (1) Ac	799.2	CM2	6/22/2022	7	527	3-799.2-RMT	R		
3	Corps Island Pict Site (2) Ac	799.2	CM2	7/28/2022	7	1,538	3-799.2-RMT	R		
4	Chippewa Delta	763.1 - 763.8	GZ	6/2 - 6/8	12	49,535	4-762.7-LWT	R		
4	Reads Landing	762.4 - 762.8	GZ	7/2 - 7/7	12	33,377	4-762.7-LWT	I		
4	Grand Encampment (1)	756.1 - 756.8	GM	6/16 - 7/26	12	34,785	4-757.5-LWT	I		
4	Grand Encampment (2)	755.8 - 756.1	CM1	7/7 - 7/22	12	20,026	4-754.0-LWP	I		
4	Beef Slough	754.1 - 754.4	CM1	7/22 - 8/3	12	17,105	4-754.0-LWP	I		
5	Mule Bend (1)	748.3 - 749.0	GZ	6/10 - 6/15	12	26,541	5-748.0-RMT	I		
5	Mule Bend (2)	747.7 - 748.3	GZ	6/15 - 6/22	12	57,299	5-748.0-RMT	I		
5	Fisher Island	744.6 - 745.1	GZ	6/22 - 6/30	12	43,479	5-745.8-RMT	I		
5A	Betsy Slough	731.0 - 731.4	GZ	7/9 - 7/12	13	32,340	5A-730.5-LWT	I		
6	Below Winona RR Bridge (2)	723.0 - 723.7	CM1	6/15 - 7/1	12	20,956	6-720.5-RMP	I		
6	Below Winona RR Bridge	722.9 - 723.7	CM1	5/4 - 5/18	12	15,840	6-720.5-RMP	R		
6	Homer	719.7 - 720.7	CM1	5/19 - 6/6	12	22,682	6-720.5-RMP	R		
6	Blacksmith Slough	719.0 - 719.3	CM1	6/7 - 6/14	12	15,069	6-720.5-RMP	I		
7	Winters Landing	707.5 - 708.3	CM1	11/7 - 11/14	12	20,916	7-714.1-LWP	I		
7	Upper Approach to LD 7	702.5	GM2	9/29 - 10/3	21	75	5A-731.9-LWP	R		
8	Root River	693.6 - 693.8	CM2	10/12 - 10/24	12	11,102	8-688.7-RMP	R		
8	Picayune Island	690.8 - 691.7	GZ	7/15 - 7/23	12	38,342	8-690.4-LWT	I		
8	Picayune Island (2)	690.8 - 691.1	CM2	10/25 - 11/7	11	18,397	8-688.7-RMP	I		
8	Above Brownsville	690.4 - 690.8	CM2	11/7 - 11/16	11	22,702	8-688.7-RMP	I		
9	Island 126	677.5 - 678.1	CM1	10/11 - 11/2	12	18,985	9-670.5-LWP	I		
9	Blackhawk Park Pict Site Ac	671.0	CM1	10/10/2022	7	1,952	9-670.5-LWP	R		
9	Indian Camp Light	665.2 - 665.9	CM1	8/8 - 8/24	12	27,336	9-663.5-LWP	I		
9	Lansing Upper Light	664.0 - 664.8	GZ	7/26 - 8/1	12	42,778	9-664.3-RIT	I		
9	Above Atchafalaya	659.9-660.8	CM1	8/25 - 9/12	12	21,156	9-663.5-LWP	I		
10	McMillan Island	618.0-619.1	CM1	9/13 - 10/5	12	34,436	10-618.7-RIT	I		
10	McMillan Island Pict Site Ac	617.7	CM1	9/13/2022	7	307	10-618.7-RIT	R		
		GTZ		GM	CM	Other	TOTAL	2022 Beneficial Use Update		
2022 CY	MISS RIVER	323,691		47,899	409,223	0	780,813			
	MINN RIVER	0		0	17,947	0	17,947	Total Beneficial Use		818,108
	ST CROIX RIVER	0		0	0	0	0	Total Qty Dredged		818,108
	HARBORS	0		0	19,348	0	19,348			
	TOTAL	323,691		47,899	446,518	0	818,108			
	% of TOTAL	39.6%		5.9%	54.6%	0.0%		Beneficial Use Qty		100%
2022 FY	MISS RIVER	323,691		43,784	406,579	16,848	790,902			
	MINN RIVER	0		0	17,947	0	17,947	Total Jobs w/ Ben Use		33
	ST CROIX RIVER	0		0	0	0	0	Total Jobs		33
	HARBORS	0		0	19,348	0	19,348			
	TOTAL	323,691		43,784	443,874	16,848	828,197	Beneficial Use Jobs		100%

* OSIT coordination was completed prior to dredging, dredging practices were routine, placement sites used were previously approved, and placement methods did not change from past practices at the sites.

DJC 22DEC2022

2021 DREDGING SUMMARY - ST. PAUL DISTRICT

POOL	DREDGE CUT NAME	RIVER MILE	EQUIP	DATE	DEPTH (FT)	QUANTITY (CY)	PLCMT SITE LOC & TYPE	JOB TYPE*	CAT	PLCMT CLASS
MN	Abv Savage RR Bridge	14.5 - 14.7	CM2	8/13 - 8/18	12	8,182	MN-14.1-RMP	I		
MN	Cargill E River Access	14.1	CM2	8/3/2021	7	753	MN-14.1-RMP	R		
MN	Petersons Bar	11.7 - 12.6	CM2	8/4 - 8/12	12	14,773	MN-14.1-RMP	I		
2	Pine Bend Plcmt Access	823.8	CM2	4/19/2021	7	299	2-823.8-LMT	R		
2	Pine Bend	822.6 - 823.8	CM2	4/19 - 5/14	12	37,054	2-823.8-LMT	I		
2	Boulangier Bend	820.4 - 821.4	CM2	5/14 - 6/1	12	20,945	2-823.8-LMT	I		
3	Morgans Coulee	802.0 - 803.0	CM2	6/24 - 7/9	12	23,008	3-799.2-RMT	I		
3	Coulters Island	801.5 - 802.0	CM2	6/3 - 6/23	12	27,657	3-799.2-RMT	I		
3	Diamond Bluff (1)	799.7 - 800.7	CM2	7/12 - 7/30	12	26,826	3-799.2-RMT	I		
3	Diamond Bluff (3)	800.1 - 800.6	GM	9/21 - 10/6	12	7,772	3-801.0-RMP	R		
3	Diamond Bluff (2)	798.9 - 799.4	GM	9/13 - 9/17	12	2,953	3-801.0-RMP	R		
3	Corps Island Access	799.2	CM2	6/2/2021	7	140	3-799.2-RMT	R		
4	Cannon River	792.8 - 793.4	CM2	8/23 - 9/2	12	11,677	4-791.6-RMP	I		
4	Head of Lake Pepin	784.4 - 784.9	CM2	9/7 - 9/27	11	26,142	4-791.6-RMP	I		
4	Crats Island	758.5 - 759.3	GZ	5/4 - 5/17	12	51,894	4-759.3-LWT	I		
4	Teepeeota Point	757.2 - 758.0	GZ	5/18 - 5/28	12	76,305	4-757.5-LWT	I		
4	Grand Encampment (4)	756.3 - 756.8	CM2	9/29 - 10/18	12	27,460	4-754.0-LWP	R		
4	Grand Encampment (1)	755.7 - 756.8	GZ	6/1 - 6/6	11	15,491	4-757.5-LWT	I		
4	Grand Encampment (3)	755.7 - 756.8	GZ	6/7 - 6/18	11	25,508	4-756.5-LWT	I		
4	Grand Encampment (2)	755.7 - 756.8	GM	5/3 - 5/16	11	1,348	4-756.5-LWT	E		
4	Beef Slough	754.0 - 754.5	CM1	4/21 - 5/14	12	29,890	4-754.0-LWP	I		
5	Fisher Island	744.6 - 745.3	GZ	6/19 - 6/27	12	51,341	5-744.7-LWT	I		
5	Lower Zumbro	743.0 - 744.5	GZ	6/28 - 7/8	12	53,048	5-744.7-LWT	I		
5A	Betsy Slough	730.9 - 731.4	GM	6/9 - 7/26	12	49,374	5A-731.9-LWP	I		
6	Winona Harbor Plcmt Access	726.0	CM1	8/31/2021	7	342	6-726.0-LMP	R**		
6	Below Winona RR Bridge	723.3 - 723.7	CM1	8/31 - 9/9	12	12,292	6-726.0-LMP	I		
6	East End Boat Harbor Access	723.5	CM1	9/10/2021	7	139	6-722.9-RMP	R		
6	Below Winona RR Bridge (2)	722.6 - 723.3	CM1	9/10 - 9/22	12	16,465	6-722.9-RMP	I		
6	Homer	719.8 - 720.8	CM1	9/23 - 10/4	12	15,526	6-720.6-RMP	I		
6	Blacksmith Slough	719.0 - 719.4	CM1	10/4 - 10/12	12	11,160	6-720.6-RMP	R		
7	LD 6 Aux Lock Chamber	714.1 - 714.3	CM1	10/13/2021	8	1,473	7-714.1-LWP	R		
7	Trempealeau Pcmnt Site Access	714.1	CM3	6/21/2021	7	21	7-714.1-LWP	R		
7	Winters Landing	707.5 - 708.0	CM3	6/21 - 7/19	12	15,186	7-714.1-LWP	I		
7	Dakota Island Plcmt Access	706.5	CM3	7/20 - 7/21	7	2,924	7-714.1-LWP	R**		
7	Dakota	706.0 - 706.4	CM1	10/14 - 11/3	12	28,966	7-714.1-LWP	R		
8	Above Brownsville	689.8 - 690.3	GZ	7/12 - 7/17	12	25,060	8-690.4-LWT	R		
8	Head of Raft Channel	687.5 - 688.2	CM1	6/2 - 6/23	12	27,691	8-688.7-RMP	I		
8	Deadmans Slough	686.5 - 687.5	CM1	5/18 - 6/1	12	28,047	8-688.7-RMP	I		
9	Indian Camp Light	665.0 - 665.8	CM1	6/24 - 7/26	12	48,466	9-663.5-LWP	I		
9	Lansing Upper Light	663.8 - 664.7	CM1	7/27 - 8/26	12	48,869	9-663.5-LWP	I		
9	Above Crooked Slough	653.3 - 654.5	CM5	8/16 - 10/14	20	12,926	9-653.0-RIP	R		
10	East Channel	635.5 - 636.4	CM4	5/20 - 7/2	12	52,533	10-634.5-LWP	I		
10	Hovie Island (1)	622.0 - 622.4	CM4	7/6 - 8/4	12	10,998	10-634.5-LWP	R		
10	Hovie Island (2)	621.9 - 622.3	CM4	8/10 - 8/12	12	8,225	10-634.5-LWP	R		
10	Hovie Island (3)	621.6 - 622.0	CM4	8/12 - 9/1	12	12,325	10-634.5-LWP	R		
10	Hovie Island (4)	621.6 - 622.0	CM4	10/19 - 11/4	12	13,910	10-634.5-LWP	R		
10	McMillan Island	617.7 - 618.3	CM4	4/12 - 5/19	12	75,094	10-634.5-LWP	R		
		GTZ		GM	CM	Other	TOTAL	2021 Beneficial Use Update		
2021 CY	MISS RIVER	298,647		61,447	488,665	186,011	1,034,770	Total Beneficial Use	1,058,478	
	MINN RIVER	0		0	23,708	0	23,708	Total Qty Dredged	1,058,478	
	ST CROIX RIVER	0		0	0	0	0			
	HARBORS	0		0	0	0	0			
	TOTAL	298,647		61,447	512,373	186,011	1,058,478	Beneficial Use Qty	100%	
	% of TOTAL	28.2%		5.8%	48.4%	17.6%				
2021 FY	MISS RIVER	330,172		60,603	591,290	214,777	1,196,842	Total Jobs w/ Ben Use	36	
	MINN RIVER	0		0	23,708	0	23,708	Total Jobs	36	
	ST CROIX RIVER	0		0	0	0	0			
	HARBORS	0		0	0	0	0	Beneficial Use Jobs	100%	
	TOTAL	330,172		60,603	614,998	214,777	1,220,550			

* OSIT coordination was completed prior to dredging, dredging practices were routine, placement sites used were previously approved, and placement methods did not change from past practices at the sites. **Two access areas are not on the dredge schedule; Winona Harbor was unpaid, Dakota was part of an unloading.

DJC 21Jan2022

2020 DREDGING SUMMARY - ST. PAUL DISTRICT

POOL	DREDGE CUT NAME	RIVER MILE	EQUIP	DATE	DEPTH (FT)	QUANTITY (CY)	PLCMT SITE LOC & TYPE	JOB TYPE*	CAT	PLCMT CLASS
MN	Cargill East River Plcmt Acc	14.1	CM3	7/15/2020	7	157	MN-14.1-RMP	R		
MN	Petersons Bar	11.7 - 12.6	CM3	7/15 - 7/27	12	10,518	MN-14.1-RMP	I		
MN	Petersons Bar	11.7 - 12.1	CM3	8/11 - 8/27	12	18,835	MN-14.1-RMP	I		
2	St. Paul Barge Terminal	837.3 - 837.6	CM3	7/28 - 8/7	12	16,786	2-836.3-RMP	I		
2	Pine Bend Plcmt Access	823.8	CM3	6/3/2020	7	1,223	2-823.8-LMT	R		
2	Pine Bend Plcmt Access (2)	823.8	CM3	8/28/2020	7	932	2-823.8-LMT	R		
2	Pine Bend	822.7 - 822.9	CM3	11/5 - 11/12	12	11,572	2-821.1-LMT	E		
2	Boulangier Bend	820.4 - 821.3	CM3	6/3 - 7/13	12	55,378	2-823.8-LMT	I		
2	Lower Boulangier Pcmnt Acc	821.1	CM3	9/28/2020	7	3,017	2-821.1-LMT	R		
2	Boulangier Towhead Lt Rem	820.5	GM2	7/27 - 8/21	10	730	5A-731.9-LWP	R		
2	Boulangier Bend Lwr Light	819.9 - 820.4	CM3	8/31 - 9/25	12	27,358	2-823.8-LMT	I		
2	Freeborn Light	818.2 - 819.3	CM3	9/29 - 11/4	12	42,032	2-821.1-LMT	I		
3	Coulters Island	801.5 - 801.9	CM2	3/31 - 4/22	12	29,227	3-799.2-RMT	I		
3	Diamond Bluff	799.6 - 800.7	CM4	6/29 - 8/7	12	59,351	3-799.2-RMT	I		
3	Corps Island Plcmt Access	799.2	CM2	3/31/2020	7	467	3-799.2-RMT	R		
3	Corps Island Plcmt Access	799.2	CM4	6/29/2020	7	730	3-799.2-RMT	R		
4	Trenton	794.2 - 794.6	CM2	7/29 - 8/10	12	16,288	4-791.6-RMP	I		
4	Cannon River	792.7 - 793.7	CM2	7/2 - 7/29	12	46,309	4-791.6-RMP	I		
4	Crats Island	758.8 - 759.3	GZ	5/17 - 5/25	12	46,347	4-759.3-LWT	I		
4	Grand Encampment	755.7 - 756.8	GZ	5/3 - 5/16	11	57,843	4-756.5-LWT	I		
4	Beef Slough	754.0 - 754.4	CM3	4/22 - 5/2	12	20,676	4-754.0-LWP	I		
5	LD 4 Aux Lock	752.7 - 752.9	GM	11/2 - 11/5	7	1,747	4-754.0-LWP	R		
5	Mule Bend	747.8 - 749.0	GZ	5/26 - 6/4	12	68,221	5-748.0-RMT	I		
5	Fisher Island (3)	744.8 - 745.8	GZ	6/5 - 6/12	12	16,762	5-745.8-RMT	I		
5	Fisher Island (3 Continued)	744.8 - 745.8	GZ	6/5 - 6/12	12	36,313	5-744.7-LWT	I		
5	Fisher Island	744.9 - 745.3	CM1	4/16 - 4/29	12	31,326	5-745.8-RMT	I		
5	Fisher Island (2)	744.9 - 745.3	CM1	4/29 - 5/4	12	14,155	5-745.8-RMT	I		
5	Lost Island Plmt Site Acces	744.7	CM2	10/22/2020	12	956	5-744.7-LWT	R		
5	Lower Zumbro	743.5 - 744.4	GZ	6/12 - 6/18	12	34,580	5-744.7-LWT	I		
5	Above Mt Vernon Light	741.1 - 741.6	CM1	4/1 - 4/15	12	14,661	5-744.7-LWT	I		
5	Below Mt Vernon Light	740.0 - 740.3	CM2	10/22 - 11/19	12	33,491	5-744.7-LWT	I		
5A	Betsy Slough	730.9 - 731.4	CM2	10/1 - 10/21	13	36,254	5A-731.9-LWP	I		
5A	Wilds Bend	730.2 - 730.7	CM2	9/9 - 9/30	12	33,466	5A-731.9-LWP	I		
6	Below Winona RR Bridge	722.9 - 723.7	CM2	4/30 - 5/11	11	19,239	6-720.5-RMP	I		
6	Homer	719.6 - 720.9	CM2	4/24 - 4/30	12	10,595	6-720.5-RMP	I		
6	Blacksmith Slough	719.0 - 719.3	CM2	5/11 - 5/14	12	8,940	6-720.5-RMP	I		
7	Trempealeau Pcmnt Site Acc	714.1	CM2	8/13/2020	7	376	7-714.1-LWP	R		
7	Winters Landing	707.5 - 708.1	CM3	5/14 - 5/27	11	12,752	7-706.5-RMT	I		
7	Dakota Island Plcmt Access	706.5	CM3	5/14/2020	7	47	7-706.5-RMT	R		
7	Lower Dresbach Island	703.0 - 703.3	CM2	8/24 - 9/4	12	19,400	7-714.1-LWP	I		
7	Upper Approach to LD 7	702.5 - 702.9	CM2	8/14 - 8/21	13	12,095	7-714.1-LWP	I		
8	Sand Slough	694.3 - 694.6	CM2	5/18 - 6/2	12	21,252	8-696.1-LWP	I		
8	Picuyne Island	690.6 - 691.4	CM2	6/3 - 6/26	11	23,579	8-696.1-LWP	I		
8	Picuyne Island (2)	690.8 - 691.4	CM1	8/24 - 9/8	12	24,752	8-688.7-RMP	I		
8	Brownsville	688.6 - 689.0	CM1	7/20 - 8/7	12	29,979	8-688.7-RMP	I		
8	Abv Brownville Plcmt Acces	690.3	CM1	10/20/2020	7	775	8-690.4-LWT	R		
8	Abv Brownville Plcmt Acces	690.3	CM1	8/10/2020	7	1,096	8-690.4-LWT	R		
8	Above Brownsville	689.9 - 690.2	CM1	8/10 - 8/21	12	21,725	8-690.4-LWT	I		
8	Head of Raft Channel (2)	687.5 - 688.1	CM1	9/8 - 9/28	12	26,813	8-688.7-RMP	I		
8	Head of Raft Channel	687.6 - 688.0	CM3	5/5 - 5/13	11	16,144	8-688.7-RMP	I		
8	Deadmans Slough	686.7 - 687.5	CM1	10/20 - 11/12	12	29,764	8-690.4-LWT	I		
9	Island 126	677.4 - 678.1	CM1	6/16 - 7/17	11	50,061	9-663.5-LWP	I		
9	Indian Camp Light (2)	665.5 - 665.8	CM1	6/3 - 6/15	12	13,782	9-664.3-RIT	I		
9	Indian Camp Light (3)	665.3 - 665.8	CM1	9/29 - 10/16	12	21,454	9-663.5-LWP	I		
9	Indian Camp Light	665.4 - 665.7	CM1	5/6 - 5/19	11	20,669	9-664.3-RIT	I		
9	Lansing Upper Light	663.7 - 664.7	CM1	5/19 - 6/3	11	24,519	9-664.3-RIT	I		
9	Lansing Upper Light (2)	663.7 - 664.7	GZ	10/25 - 11/3	12	31,525	9-663.5-LWP	I		
10	East Channel	635.6 - 636.1	GM	6/28 - 7/1	10	4,318	10-634.5-LWP	I		
10	Catfish Slough	625.9 - 626.5	GM	5/28 - 6/27	12	34,061	10-634.5-LWP	I		
10	McMillan Island	618.6 - 619.1	GM	5/11 - 5/14	12	1,293	10-634.5-LWP	I		
10	McMillan Island (2)	618.6 - 619.1	GM	5/15 - 5/27	12	10,341	10-618.7-RIT	I		
10	McMillan Island (3)	618.6 - 619.1	GM	5/26 - 5/27	12	1,206	10-634.5-LWP	I		
10	McMillan Island (4)	617.7 - 619.0	CM5	11/2 - 11/30	12	47,899	10-634.5-LWP	R		
		GTZ		GM	CM	Other	TOTAL	2020 Beneficial Use Update		
2020 CY	MISS RIVER	291,591		53,696	905,463	47,899	1,298,649	Total Beneficial Use	1,328,159	
	MINN RIVER	0		0	29,510	0	29,510	Total Qty Dredged	1,328,159	
	ST CROIX RIVER	0		0	0	0	0			
	HARBORS	0		0	0	0	0			
	TOTAL	291,591		53,696	934,973	47,899	1,328,159	Beneficial Use Qty	100%	
	% of TOTAL	22.0%		4.0%	70.4%	3.6%				
2020 FY	MISS RIVER	260,066		51,949	829,524	0	1,141,539	Total Jobs w/ Ben Use	48	
	MINN RIVER	0		0	29,510	0	29,510	Total Jobs	48	
	ST CROIX RIVER	0		0	0	0	0			
	HARBORS	0		0	0	0	0	Beneficial Use Jobs	100%	
	TOTAL	260,066		51,949	859,034	0	1,171,049			

* OSIT coordination was completed prior to dredging, dredging practices were routine, placement sites used were previously approved, and placement methods did not change from past
DJC 01Jan2021