DREDGING NOTICE U.S. ARMY CORPS OF ENGINEERS ST. PAUL DISTRICT

NOTICE DATE: July 10, 2023 DREDGING CATEGORY: Imminent

MEETING DATE: If requested MEETING TIME:

BOAT REQUIREMENT: MEETING LOCATION:

DREDGE CUT NAME: Teepeeota Point RIVER MILE: 757.3 – 757.9

HISTORIC DATA

Frequency: 70% Avg. Quantity/Job: 47,022 yd³ Date Last Dredged: May 18th, 2021 Avg. Quantity/Year: 32,826 yd³

SURVEY DATA

Date Surveyed: July 6th, 2023 Water Surface Elevation: 666.7 Low Control Pool Elevation: 666.4

Net Difference: +0.3'

5 Day River Forecast: Slow Decline

DREDGING DATA

Recommended Channel Width: 500 feet Recommended Dredging Depth: 12 feet

Estimated Quantity: 46,172 yd³

Type of Dredge: Government Hydraulic Dredge Goetz

Proposed Dredging Date: July 10th, 2023 Estimated Duration: 6 dredging days

Justification for Dredging: The navigation channel restricted to 250' between the 9.0' contours and closed between the 10.5' contours, on a recommended bend of 500 feet.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Teepeeota Point

Location: 4-757.5-LWT

Site Characteristics: This is a historically used temporary island site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 212-3908.

Kurt Schroeder Survey Technician



