

ST. PAUL DISTRICT (MVP) - CORPS OF ENGINEERS

2026 Dredging Schedule by Equipment

29-May-2026

Pool		Dredge Cut Name	River Mile		Dredging Dates		Depth (feet)	Est. Quantity	Equipment	Placement Site	Dredge Notice #	Task Order #	Cat.
			Start	End	Start	End							
4	**	Chippewa Delta	763.3	763.7	21-May	25-May	12	42,221	GZ	4-762.7-LWT	DN 26-05	NA	R
4	*	Reads Landing	762.3	762.8	26-May	1-Jun	12	31,623	GZ	4-762.7-LWT	DN 26-06	NA	I
4		Chippewa Delta (2)	763.3	763.7	1-Jun	15-Jun	9	119,841	GZ	4-762.7-LWT	DN 26-07	NA	R
2	**	Lower Boulanger Pcmnt Access	821.1		26-Mar	26-Mar	7	0	CM1	2-821.1-LMT	DN 26-01	0045	R
2	**	Freeborn Light	818.8	819.1	26-Mar	8-Apr	12	17,507	CM1	2-821.5-LMT	DN 26-01	0045	I
2	**	Freeborn Light (2)	818.2	819.0	8-Apr	22-Apr	12	22,075	CM1	2-821.5-LMT	DN 26-02	0046	I
3	**	Coulters Island	801.5	802.0	27-Apr	19-May	12	32,850	CM1	3-799.2-RMT	DN 26-03	0047	I
4	*	Grand Encampment	755.7	756.7	22-May	15-Jun	12	31,078	CM1	4-754.0-LWP	DN 26-04	0048	I
3		Corps Island Placement Access	799.1		1-Jun	1-Jun	7	81	CM2	3-799.2-RMT	DN 26-08	0049	I
3		Diamond Bluff	799.7	800.7	1-Jun	8-Jul	12	52,672	CM2	3-799.2-RMT	DN 26-08	0049	I

* Currently Dredging
** Dredging Complete

Cat. Codes: E = Emergency
I = Imminent Closure
R = Routine Dredging

Equipment:	Scheduled:	Unscheduled:	Total:
Government Hydraulic - GOETZ - (GZ)=	193,685	362,555	556,240
Government Mechanical - HAUSER/WADE - (GM)=	0	64,116	64,116
Contract Mechanical - (CM1)=	103,510	1,116,159	1,272,422
Contract Mechanical - (CM2)=	52,753		0
Contract Mechanical - Unload IDIQ - (CM3)=	0	0	0
- (CM4)=	0		
Total Dredging Quantities =	349,948	1,542,830	1,892,778

Potential Unscheduled Dredging Jobs

Pool	Dredge Cut Name	Start	End	Depth (feet)	Est. Quantity	Equipmen t	Placement Site	Cat.	
2	St. Paul Barge Terminal	836.4	837.4	12	41,410				
2	Pine Bend	822.7	823.8	12	50,936				
2	Boulanger Bend	820.3	821.2	12	24,972				
2	Boulanger Bend Lower Light	819.7	820.3	12	34,325				
2	Freeborn Light	818.0	819.3	12	14,088				
3	Morgans Coulee	802.3	802.9	12	11,706				
3	Diamond Bluff	799.1	800.7	12	113,452				
4	Trenton	794.2	794.6	12	9,467				
4	Cannon River	792.4	793.7	12	45,941				
4	Red Wing Highway Bridge	789.5	790.1	12	33,170				
4	Below Goose Bay	785.8	786.6	12	72,034				
4	Head of Lake Pepin	785.2	785.4	12	88,107				
4	Wacouta Light	782.9	784.1	12	104,759				
4	Crats Island	758.5	759.3	12	19,080				
4	Teepeeota Point	757.3	757.8	12	24,968				
4	Beef Slough	754.0	754.3	12	5,556				
5	Upper Zumbro	749.3	749.8	12	23,860				
5	Mule Bend	747.9	749.1	12	20,549				
5	West Newton	747.5	747.9	12	17,226				
5	Fisher Island	744.8	745.4	12	33,326				
5	Lower Zumbro	743.0	744.5	12	36,803				
5	Abv Mt Vernon Light	741.0	741.5	12	22,717				
5	Below Mt Vernon Light	740.0	740.8	12	21,897				
5A	Island 58	733.9	734.4	12	11,607				
5A	Fountain City	733.4	733.7	12	5,548				
5A	Betsy Slough	731.0	731.4	13	32,129				
5A	Wilds Bend	730.0	730.7	12	23,484				
6	Below Winona RR Bridge	722.8	723.7	12	26,389				
6	Gravel Point	722.0	722.2	12	15,605				
6	Homer	720.1	720.6	12	22,122				
6	Blacksmith	719.3	719.4	12	9,162				
7	Lower Approach to LD 6	713.0	713.9	12	14,300				
7	Richmond Island	712.0	712.8	12	4,336				
7	Winters Landing	707.5	708.7	12	55,662				
7	Dakota	706.0	706.3	12	15,001				
7	Lower Dresbach Island	703.0	703.3	12	13,841				
8	Lower Approach to LD 7	702.0	702.4	13	7,311				
8	Sand Slough	694.4	694.8	12	15,779				
8	Root River	692.9	693.5	12	16,303				
8	Picayune Island	690.8	691.6	12	36,492				
8	Head of Raft Channel	687.8	688.4	12	17,103				
8	Deadmans Slough	686.9	687.2	12	9,332				
9	Island 126	677.0	678.2	12	48,643				
9	Indian Camp Light	665.0	666.0	12	92,167				
9	Lansing Upper Light	663.8	664.9	12	40,981				
9	Above Atchafalaya Bluff	666.0	661.0	12	30,203				
10	Mississippi Gardens	642.7	644.0	12	29,156				
10	Hovie Island	621.7	622.4	12	17,005				
10	McMillan Island	617.8	619.0	12	42,393				
10	Upper Approach to LD 10	615.1	615.5	13	20,427				
Total quantity for jobs that have not been scheduled =						1,542,830			