

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: August 1st, 2019

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Lower Approach LD 6

DREDGING CATEGORY: Imminent

MEETING TIME:

MEETING LOCATION:

RIVER MILE: RM 713.5 – 714.1

HISTORIC DATA

Frequency: 33%

Last Date Dredged: August 27th, 2018Avg. Quantity/Job: 21,628 yd³Avg. Quantity/Year: 7,062 yd³

SURVEY DATA

Date Surveyed: July 30th, 2019

Water Surface Elevation: 642.6

Low Control Pool Elevation: 638.5

Net Difference: +4.1'

5 Day River Forecast: Steady Decline

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 61,764 yd³ plus placement access 41 yd³

Type of Dredge: Contract Mechanical

Proposed Dredging Date: August 1st, 2019

Estimated Duration: 15 – 24 hour dredging days

Justification for Dredging: The entire approach area is closed between the 9' contours once the water levels are down to LCP.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Trempealeau Placement Site

Location: 7-714.1-LWP

Site Characteristics: This is a historically used beneficial use stockpile site. All material is expected to be removed.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 290-5155.

Dan Cottrell
Dredging Manager

Trempealeau Lower Dbn. (713.8)

CUT-2

CUT-4