

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: September 4 th , 2019	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: Coulters Island	RIVER MILE: 801.5 – 801.9

HISTORIC DATA

Frequency: 51%	Avg. Quantity/Job: 27,367 yd ³
Date Last Dredged: November 8 th , 2018	Avg. Quantity/Year: 13,963 yd ³

SURVEY DATA

Date Surveyed: August 29th, 2019
Water Surface Elevation: 674.3
Low Control Pool Elevation: 673.9
Net Difference: +0.4
5-Day River Forecast: slight decrease

DREDGING DATA

Recommended Channel Width: 300 feet
Recommended Dredging Depth: 11 feet
Estimated Quantity: 10,476 yd³
Type of Dredge: Contract Mechanical Plant 1
Proposed Dredging Date: September 4th, 2019
Estimated Duration: 2 – 24 hour dredging days dredging days
Justification for Dredging: The navigation channel is restricted to 220 feet between the 9.0' contours and 50' between the 10.5' contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Corps Island
Location: 3-799.2-RMT
Site Characteristics: This is a historically used transfer site.

If you have any questions concerning this project or if you would like to request an on-site meeting, please call me at (651) 290-5155.

Dan Cottrell
Dredging Manager

Pool 3, Coulters Island
River Mile: 801.5 - 801.9
Surveyed: August 29th, 2019
Scale: 1" = 200'

CUT-4

CUT-2

CUT-3

CUT-5