

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: November 15th, 2012

DREDGING CATEGORY: Routine

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:

MEETING LOCATION:

DREDGE CUT NAME: Wilds Bend Site Access

RIVER MILE: 730.5

HISTORIC DATA

Frequency: N/A (this is an access area
historically disturbed during unloadings)
Year Last Dredged: N/A

Avg. Quantity/Job: N/A
Avg. Quantity/Year: N/A

SURVEY DATA

Date Surveyed: not surveyed
Water Surface Elevation:
Low Control Pool Elevation:
Net Difference:
5-Day River Forecast:

DREDGING DATA

Recommended Channel Width: N/A
Recommended Dredging Depth: restore to adjacent depths
Estimated Quantity: less than 100 yd³
Type of Dredge: Government Mechanical
Proposed Dredging Date: November 15th, 2012
Estimated Duration: 2 dredging days
Justification for Dredging: The purpose is to clean up a delta that formed due to a berm
blowout while placing hydraulically this summer.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Wilds Bend Placement Site
Location: 5A-730.5-LWT
Site Characteristics: This is a historically used temporary placement site.

If you have any questions concerning this project or if you would like to request an on-site meeting, please call me at (651) 290-5155.

Dan Cottrell
Channel Maintenance Coordinator

Pool 5A, Wilds Bend Placement Site Access
RM: 730.5
No Scale
Photo Taken: November 13th, 2012

Dredge Cut Area

