

DN 06-01

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

| | |
|----------------------------|----------------------------|
| NOTICE DATE: 08 May 2005 | DREDGING CATEGORY: Routine |
| MEETING DATE: If requested | MEETING TIME: |
| BOAT REQUIREMENT: | MEETING LOCATION: |

| | |
|------------------------------------|-------------------|
| DREDGE CUT NAME: LD 6 Loading Dock | RIVER MILE: 714.1 |
|------------------------------------|-------------------|

HISTORIC DATA

| | |
|-----------------------|------------------------|
| Frequency: NA | Avg. Quantity/Job: NA |
| Year Last Dredged: NA | Avg. Quantity/Year: NA |

NOTE: Minor dredging for access to this loading dock has occurred in the past, however it was in association with material placement from another cut and the quantities were insignificant.

SURVEY DATA

Date Surveyed: 27 April 2006
Water Surface Elevation: 642.4
Low Control Pool Elevation: 638.5
Net Difference: 3.9
5 Day River Forecast: Rise slowly

DREDGING DATA

Recommended Channel Width: NA
Recommended Dredging Depth: 7 feet
Estimated Quantity: 1,378 yd³
Type of Dredge: Gov't./Mech.
Proposed Dredging Date: 09 May 2006
Estimated Duration: 2 days
Justification for Dredging: Access to the loading dock is needed for the gate painting contractor at LD 6.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Trempealeau
Location: 7-714.1-LWP
Site Characteristics: This is a historically used stockpile site with good access. All material is expected to be removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608) 687-3112 ext 3.

Paul Machajewski
Channel Manager

