

DN 06-30

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 25 September 2006	DREDGING CATEGORY: Routine
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
<hr/>	
DREDGE CUT NAME: Lower Approach LD 6	RIVER MILE: 714.1

HISTORIC DATA

Frequency: 23%	Avg. Quantity/Job: 24,328
Year Last Dredged: 2003	Avg. Quantity/Year: 5,589

SURVEY DATA

Date Surveyed: 12 September 2006
Water Surface Elevation: 639.5
Low Control Pool Elevation: 638.5
Net Difference: 1.0
5 Day River Forecast: Recede slowly

DREDGING DATA

Recommended Channel Width: 300 feet
Recommended Dredging Depth: 11 feet
Estimated Quantity: 6,995 yd³
Type of Dredge: Cont./Mech.
Proposed Dredging Date: 30 September 2006
Estimated Duration: 2 days
Justification for Dredging: The navigation channel is restricted to 100 feet between the 10.5 foot contours and 110 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Trempealeau
Location: 7-714.1-LWP
Site Characteristics: This is a historically used stockpile site with good access. All material is expected to be removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608) 687-3112 ext 3.

Paul Machajewski
Channel Manager

