

DN 06-32

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 25 September 2006	DREDGING CATEGORY: Routine
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
<hr/>	
DREDGE CUT NAME: Indian Camp Light	RIVER MILE: 665.5-665.8

HISTORIC DATA

Frequency: 65%

Avg. Quantity/Job: 26,600 yd³

Year Last Dredged: 2005

Avg. Quantity/Year: 17,200 yd³

SURVEY DATA

Date Surveyed: 12 September 2006

Water Surface Elevation: 620.3

Low Control Pool Elevation: 620.0

Net Difference: +0.3

5 Day River Forecast: Hold steady

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 16,837 yd³

Type of Dredge: Cont./Mech.

Proposed Dredging Date: 07 October 2006

Estimated Duration: 10 days

Justification for Dredging: The navigation channel is restricted to 140 feet between the 10.5 foot contours and 260 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Blackhawk Park & Lansing Area Beaches

Location: 9-670.5-LWP, 9-665.8-RIP, 9-665.3-RIP, & 9-664.3-RIP.

Site Characteristics: Blackhawk Park is a historically used beneficial use site. The beach sites have been recently identified by the Friends of Pool 9 & the OSIT as needing material.

If you have any questions concerning this project or request an on-site meeting please call me at (608) 687-3112.

Paul Machajewski
Channel Manager

WISCONSIN

Indian Camp Light - RM 665.6
Survey Date: 12 September 2006
Water Surface: +0.3'

