# DREDGING NOTICE U.S. ARMY CORPS OF ENGINEERS ST. PAUL DISTRICT

NOTICE DATE: 27 June 2007 DREDGING CATEGORY: Routine Dredging

MEETING DATE: If requested MEETING TIME:

BOAT REQUIREMENT: MEETING LOCATION:

DREDGE CUT NAME: Winters Landing RIVER MILE: 707.7 – 708.1

#### HISTORIC DATA

Frequency: 57% Avg. Quantity/Job: 37,223 yd<sup>3</sup> Year Last Dredged: 2005 Avg. Quantity/Year: 21,127 yd<sup>3</sup>

## **SURVEY DATA**

Date Surveyed: 26 April 2007 Water Surface Elevation: 640.3 Low Control Pool Elevation: 638.5

Net Difference: +1.8

5 Day River Forecast: Recede slowly

#### DREDGING DATA

Recommended Channel Width: 300 feet Recommended Dredging Depth: 12 feet

Estimated Quantity: 21,590 yd<sup>3</sup> Type of Dredge: Cont./Mech.

Proposed Dredging Date: 02 July 2007

Estimated Duration: 10 days

Justification for Dredging: The navigation channel is restricted to 50' at the 10.5 foot

contours and 230' feet between the 9.0 foot contours.

### MATERIAL PLACEMENT DATA

Proposed Placement Site: Trempealeau

Location: 7-714.1-LWP

Site Characteristics: This is a historically used stockpile site with good access. All

material is expected to be removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

#### Bill Meier

Acting Channel Maintenance Coordinator

