DREDGING NOTICE U.S. ARMY CORPS OF ENGINEERS ST. PAUL DISTRICT

NOTICE DATE: 30 June 2004 DREDGING CATEGORY: Imminent Closure

MEETING DATE: If requested MEETING TIME:

BOAT REQUIREMENT: MEETING LOCATION:

RIVER MILE: 731.1-731.4 DREDGE CUT NAME: Betsy Slough

HISTORIC DATA

Avg. Quantity/Job: 28,800 yd³ Frequency: 82% Year Last Dredged: 2003 Avg. Quantity/Year: 23,800 yd³

SURVEY DATA

Date Surveyed: 25 June 2004 Water Surface Elevation: 651.2 Low Control Pool Elevation: 650.3

Net Difference: +0.9

5 Day River Forecast: Recede slowly

DREDGING DATA

Recommended Channel Width: 500 feet Recommended Dredging Depth: 13 feet

Estimated Quantity: 16,355 yd³ Type of Dredge: Govt./Hydr.

Proposed Dredging Date: 7 July 2004

Estimated Duration: 3 days

Justification for Dredging: The navigation channel is restricted to 400 feet between the 10.5 foot contours and 420 feet between the 9.0 foot contours on a very sharp bend. A grounding occurred at this location on 24 July 2004.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Fountain City 1

Location: 5A-731.9-LWP

Site Characteristics: This is a historically used stockpile site with good access. All

material is expected to be removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp

Channel Maintenance Coordinator