

DN 04-09

DREDGING NOTICE  
U.S. ARMY CORPS OF ENGINEERS  
ST. PAUL DISTRICT

NOTICE DATE: 3 August 2004	DREDGING CATEGORY: Imminent Closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:

---

DREDGE CUT NAME: Teepeeota Point	RIVER MILE: 757.3-757.9
----------------------------------	-------------------------

HISTORIC DATA

Frequency: 62%

Avg. Quantity/Job: 53,000 yd<sup>3</sup>

Year Last Dredged: 2003

Avg. Quantity/Year: 32,700 yd<sup>3</sup>

SURVEY DATA

Date Surveyed: 2 August 2004

Water Surface Elevation: 667.1

Low Control Pool Elevation: 666.8

Net Difference: +0.3

5 Day River Forecast: No Change

DREDGING DATA

Recommended Channel Width: 500 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 33,291 yd<sup>3</sup>

Type of Dredge: Govt./Hydr.

Proposed Dredging Date: 4 August 2004

Estimated Duration: 4 days

Justification for Dredging: The navigation channel is closed between the 10.5 foot contours and restricted to 400 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA


Proposed Placement Site: Grand Encampment

Location: 4-756.5-LWT

Site Characteristics: This is a historically used island transfer site. It was excavated (474,000 CY) in 1998.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp  
Channel Maintenance Coordinator



North

