

DN 04-14

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 19 August 2004	DREDGING CATEGORY: Imminent Closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:

DREDGE CUT NAME: Indian Camp Light	RIVER MILE: 665.5-666.0
------------------------------------	-------------------------

HISTORIC DATA

Frequency: 65%

Avg. Quantity/Job: 26,500 yd³

Year Last Dredged: 2003

Avg. Quantity/Year: 17,200 yd³

SURVEY DATA

Date Surveyed: 18 August 2004

Water Surface Elevation: 620.3

Low Control Pool Elevation: 620.0

Net Difference: +0.3

5 Day River Forecast: No change

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 10,685 yd³

Type of Dredge: Cont./Mech.

Proposed Dredging Date: 23 August 2004

Estimated Duration: 6 days

Justification for Dredging: The navigation channel is restricted to 110 feet between the 10.5 foot contours and 220 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Lansing Hwy. Bridge

Location: 9-663.5-LWP

Site Characteristics: This is a historically used beneficial use stockpile site. All material is expected to be removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp
Channel Maintenance Coordinator

