

DN 04-17

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 16 September 2004	DREDGING CATEGORY: Imminent closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
<hr/>	
DREDGE CUT NAME: Below Lake Street	RIVER MILE: 848.7-849.3

HISTORIC DATA

Frequency: 32%

Avg. Quantity/Job: 19,800 yd³

Year Last Dredged: 1998

Avg. Quantity/Year: 6,400 yd³

SURVEY DATA

Date Surveyed: 29 July 2004

Water Surface Elevation: 724.6

Low Control Pool Elevation: 722.8

Net Difference: +1.8

5 Day River Forecast: No change

DREDGING DATA

Recommended Channel Width: 200 feet

Recommended Dredging Depth: 11 feet

Estimated Quantity: 20,000 yd³

Type of Dredge: Cont./Mech.

Proposed Dredging Date: 21 September 2004

Estimated Duration: 10 days

Justification for Dredging: The navigation channel is closed between the 10.5 foot and 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Pool 1 Site

Location: 1-853.2-LMP

Site Characteristics: This is a historically used stockpile site with good access. All material from past placement has been removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp
Channel Maintenance Coordinator

