

DN 04-19

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 8 October 2004	DREDGING CATEGORY: Imminent closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
<hr/>	
DREDGE CUT NAME: Above Franklin Ave.	RIVER MILE: 851.5-851.9

HISTORIC DATA

Frequency: 21%	Avg. Quantity/Job: 16,900 yd ³
Year Last Dredged: 1991	Avg. Quantity/Year: 3,500 yd ³

SURVEY DATA

Date Surveyed: 7 October 2004
Water Surface Elevation: 726.2
Low Control Pool Elevation: 722.8
Net Difference: +3.4
5 Day River Forecast: Recede slowly

DREDGING DATA

Recommended Channel Width: 200 feet
Recommended Dredging Depth: 11 feet
Estimated Quantity: 8,885 yd³
Type of Dredge: Cont./Mech.
Proposed Dredging Date: 14 October 2004
Estimated Duration: 5 days
Justification for Dredging: The navigation channel is closed between the 10.5 foot contours and restricted to 100 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Pool 1 Site
Location: 1-853.2-LMP
Site Characteristics: This is a historically used stockpile site with good access. All material from past placement has been removed.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp
Channel Maintenance Coordinator

EAST RIVER ROAD

I-94 L/B PIER

I-94 L/B PIER

I-94 R/B PIER

I-94 R/B PIER

CUT-1

CUT-2

WEST RIVER PARKWAY



JE