

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: August 8 th , 2024	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: Betsy Slough	RIVER MILE: 731.0 – 731.4

HISTORIC DATA

Frequency: 87%	Avg. Quantity/Job: 34,093 yd ³
Date Last Dredged: August 17 th , 2023	Avg. Quantity/Year: 29,674 yd ³

SURVEY DATA

Date Surveyed: August 7th, 2024
Water Surface Elevation: 650.4
Low Control Pool Elevation: 649.9
Net Difference: +0.5'
5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 500 feet
Recommended Dredging Depth: 13 feet
Estimated Quantity: 39,119 yd³
Type of Dredge: Government Hydraulic Dredge Goetz
Proposed Dredging Date: August 10th, 2024
Estimated Duration: 5 dredging days
Justification for Dredging: The navigation channel is reduced to 320' between the 9.0' contours and 280' between the 10.5' contours. On a recommended bend of 500'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Wilds Bend
Location: 5A-730.5-LWT
Site Characteristics: Wilds Bend is a historically used temporary island stockpile site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 290-5155.

Dan Cottrell
Dredging Manager

