

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: April 25th, 2025

DREDGING CATEGORY: Routine

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:MEETING LOCATION:

DREDGE CUT NAME: Betsy Slough

RIVER MILE: 731.2 – 732.0

HISTORIC DATA

Frequency: 87%

Avg. Quantity/Job: 34,114 yd³Date Last Dredged: August 16th, 2024Avg. Quantity/Year: 29,772 yd³

SURVEY DATA

Date Surveyed: April 22nd, 2025

Water Surface Elevation: 650.7

Low Control Pool Elevation: 649.9

Net Difference: +0.8'

5 Day River Forecast: Rising Slightly

DREDGING DATA

Recommended Channel Width: 500 feet

Recommended Dredging Depth: 13 feet

Estimated Quantity: 24,113 yd³, plus 236 cy placement site access

Type of Dredge: Contract Mechanical Plant 1

Proposed Dredging Date: April 28th, 2025

Estimated Duration: 12 dredging days

Justification for Dredging: The navigation channel is reduced to 370' between the 9.0' contours and 320' between the 10.5' contours. On a recommended bend of 500'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Fountain City 1

Location: 5A-731.9-LWP

Site Characteristics: Fountain City 1 is a historically used beneficial use placement site.

All material is expected to be removed.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564.

Eric Hammer

Channel Maintenance Coordinator





