

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: May 19th, 2025

DREDGING CATEGORY: Imminent

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:

MEETING LOCATION:

DREDGE CUT NAME: Lower Zumbro

RIVER MILE: 743.5 – 744.5

HISTORIC DATA

Frequency: 62%

Avg. Quantity/Job: 33,607 yd³Last Date Dredged: August 5th, 2023Avg. Quantity/Year: 20,775 yd³

SURVEY DATA

Date Surveyed: May 15th, 2025

Water Surface Elevation: 659.4

Low Control Pool Elevation: 659.4

Net Difference: +0.0'

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 57,885 yd³

Type of Dredge: Government Hydraulic Dredge Goetz

Proposed Dredging Date: May 21st, 2025

Estimated Duration: 8 Dredging Days

Justification for Dredging: The channel is reduced to 175' between the 9' contours and 75' between the 10.5' contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Lost Island

Location: 5-744.7-LWT

Site Characteristics: This is a historically used temporary placement site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564.

Eric Hammer

Channel Maintenance Coordinator

CUT-2

CUT-1

Pool 5, Lower Zumbro
River Mile: 743.5 - 744.5
Surveyed: May 15th, 2025
Scale: 1" = 200'

CUT-4

Somerfield Island Upper Dbn. (744.2)

CUT-3

744

WG





