

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: June 2nd, 2025

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Beef Slough

DREDGING CATEGORY: Imminent

MEETING TIME:

MEETING LOCATION:

RIVER MILE: 754.0 – 754.5

HISTORIC DATA

Frequency: 55%

Last Date Dredged: August 15th, 2024Avg. Quantity/Job: 23,710 yd³Avg. Quantity/Year: 12,933 yd³

SURVEY DATA

Date Surveyed: May 28th, 2025

Water Surface Elevation: 666.2

Low Control Pool Elevation: 666.6

Net Difference: +0.4'

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 400 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 13,691 yd³

Type of Dredge: Contract Mechanical Plant 1

Proposed Dredging Date: June 3rd, 2025

Estimated Duration: 7 Dredging Days

Justification for Dredging: The navigation channel is reduced to 310' between the 9.0' contours and 290' between the 10.5' contours on a recommended bend width of 400'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Alma Marina Upland Placement Site

Location: 4-754.0-LWP

Site Characteristics: Alma Marina is a historically used beneficial use stockpile site. All material is expected to be removed.

If you have any questions concerning this project or request an onsite meeting please call me at (651) 350-2564.

Eric Hammer
Channel Maintenance Coordinator

