

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: June 12th, 2025

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Boulanger Bend

DREDGING CATEGORY: Imminent

MEETING TIME:

MEETING LOCATION:

RIVER MILE: 820.7 – 821.1

HISTORIC DATA

Frequency: 44%

Date Last Dredged: July 9th, 2024Avg. Quantity/Job: 48,815 yd³Avg. Quantity/Year: 21,301 yd³

SURVEY DATA

Date Surveyed: June 4th, 2025

Water Surface Elevation: 686.3

Low Control Pool Elevation: 686.3

Net Difference: + 0.0'

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 500 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 36,677 yd³

Type of Dredge: Contract Mechanical Plant 4

Proposed Dredging Date: June 12th, 2025

Estimated Duration: 24 dredging days

Justification for Dredging: Channel is reduced to 310' between the 9.0' contours and 250' between the 10.5' contours. On a recommended bend width of 500'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: LD 2 Protective Island Project

Location: 2-815.5-RMP

Site Characteristics: This is a permanent use of dredge material for the LD 2 Protective Island Project

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564

Eric Hammer
Channel Maintenance Coordinator

