# DREDGING NOTICE U.S. ARMY CORPS OF ENGINEERS ST. PAUL DISTRICT

NOTICE DATE: June 25<sup>th</sup>, 2025 DREDGING CATEGORY: Imminent

MEETING DATE: If requested MEETING TIME:

BOAT REQUIREMENT: MEETING LOCATION:

DREDGE CUT NAME: Gravel Point RIVER MILE: 722.0 – 722.1

## HISTORIC DATA

Frequency: 13% Avg. Quantity/Job: 10,484 yd<sup>3</sup> Date Last Dredged: August 28<sup>th</sup>, 2024 Avg. Quantity/Year: 1,334 yd<sup>3</sup>

### **SURVEY DATA**

Date Surveyed: June 23<sup>rd</sup>, 2025 Water Surface Elevation: 645.3 Low Control Pool Elevation: 644.4

Net Difference: +.09'

5 Day River Forecast: Steady Rise

#### DREDGING DATA

Recommended Channel Width: 500 feet Recommended Dredging Depth: 12 feet

Estimated Quantity: 6,175 yd<sup>3</sup>

Type of Dredge: Government Mechanical Proposed Dredging Date: June 30<sup>th</sup>, 2025 Estimated Duration: 4 dredging days

Justification for Dredging: The navigation channel is restricted to 280 feet between the 9.0' contours and closed between the 10.5' contours on a recommended bend width of

500'.

### MATERIAL PLACEMENT DATA

Proposed Placement Site: Homer

Location: 6-720.5-RMP

Site Characteristics: Homer is a historically used upland placement site, all material is

expected to be removed.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at 651-350-2564.

Eric Hammer

Channel Maintenance Coordinator

