

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: May 20th, 2026

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Chippewa Delta

DREDGING CATEGORY: Routine

MEETING TIME:

MEETING LOCATION:

RIVER MILE: 763.3 – 763.7

HISTORIC DATA

Frequency: 36%

Last Date Dredged: June 8th, 2022Avg. Quantity/Job: 201,937 yd³Avg. Quantity/Year: 72,120 yd³

SURVEY DATA

Date Surveyed: May 18th, 2026

Water Surface Elevation: 667.6

Low Control Pool Elevation: 666.6

Net Difference: +1.0'

5 Day River Forecast: Steady

DREDGING DATA

Recommended Channel Width: N/A

Recommended Dredging Depth: 12 feet

Estimated Quantity: 42,221 yd³

Type of Dredge: Hydraulic Dredge Goetz

Proposed Dredging Date: May 21st, 2026

Estimated Duration: 6 dredging days

Justification for Dredging: This is the edge of the sediment trap, since it is adjacent to the channel, we are dredging it to 12 feet to not leave a shelf adjacent to the channel.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Reads Landing

Location: 4-762.7-LWT

Site Characteristics: This is a historically used temporary placement site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564.

Eric Hammer

Channel Maintenance Coordinator

