

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: July 2, 2025	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: Pine Bend	RIVER MILE: 822.7-823.8

HISTORIC DATA

Frequency: 48%	Avg. Quantity/Job: 38,118 yd ³
Date Last Dredged: Aug 18 th , 2026	Avg. Quantity/Year: 18,412 yd ³

SURVEY DATA

Date Surveyed: June 30th, 2026
Water Surface Elevation: 686.6'
Low Control Pool Elevation: 686.4'
Net Difference: +0.2'
5 Day River Forecast: Steady

DREDGING DATA

Recommended Channel Width: 400 feet
Recommended Dredging Depth: 12 feet
Estimated Quantity: 34,275 yd³ plus access dredging 1,181 yd³
Type of Dredge: Contract Mechanical Plant 2
Proposed Dredging Date: July 6th, 2025
Estimated Duration: 18 dredging days
Justification for Dredging: The navigation channel is reduced to 200' between the 9.0' contours and 110' between the 10.5' contours. On a recommended bend width of 400'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Pine Bend
Location: 2-823.8-LMT
Site Characteristics: This is a historically used temporary placement site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564.

Eric Hammer
Channel Maintenance Coordinator

