

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: July 2nd, 2026

DREDGING CATEGORY: Routine

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:

MEETING LOCATION:

DREDGE CUT NAME: W. Newton Chute Access RIVER MILE: 749.8

HISTORIC DATA

Frequency: 2%

Avg. Quantity/Job: 1,884 yd³

Date Last Dredged: September 10th, 2008

Avg. Quantity/Year: 34 yd³

SURVEY DATA

Date Surveyed: June 9th, 2026

Water Surface Elevation: 659.7

Low Control Pool Elevation: 659.6

Net Difference: +0.1'

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 150 foot access width required

Recommended Dredging Depth: 7 foot

Estimated Quantity: 256 yd³

Type of Dredge: Contract Mechanical Plant 1

Proposed Dredging Date: July 7th, 2026

Estimated Duration: 1 dredging days

Justification for Dredging: Needed for access for placement site off-loading area.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Rolling Prairie

Location: 5-570.4-RMP

Site Characteristics: A permanent placement site for dredge material to create prairie restoration and beneficial use.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564.

Eric Hammer

Channel Maintenance Coordinator

