

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: July 21st, 2026

DREDGING CATEGORY: Imminent

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:

MEETING LOCATION:

DREDGE CUT NAME: Root River (2)

RIVER MILE: 693.6 – 693.8

HISTORIC DATA

Frequency: 23%

Avg. Quantity/Job: 14,003 yd³Last Date Dredged: October 24th, 2022Avg. Quantity/Year: 3,251 yd³

SURVEY DATA

Date Surveyed: July 16th, 2026

Water Surface Elevation: 630.8

Low Control Pool Elevation: 630.1

Net Difference: +0.7'

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 11 feet

Estimated Quantity: 16,702 yd³

Type of Dredge: Government Mechanical

Proposed Dredging Date: July 21st, 2026

Estimated Duration: 12 dredging days

Justification for Dredging: The navigation channel is restricted on the right descending bank by a very shallow point bar which causes the channel to be reduced to 240' between the 9.0' contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Isle La Plume

Location: 8-696.1-LWP

Site Characteristics: This is a historically used upland placement site. All material is expected to be removed.

If you have any questions concerning this project, or if you would like to request an onsite meeting, please call me at (651) 350-2564.

Eric Hammer

Channel Maintenance Coordinator

