

DREDGING NOTICE  
U.S. ARMY CORPS OF ENGINEERS  
ST. PAUL DISTRICT

NOTICE DATE: September 8<sup>th</sup>, 2020

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Wilds Bend

DREDGING CATEGORY: Imminent

MEETING TIME:

MEETING LOCATION:

RIVER MILE: 730.2 – 730.7

HISTORIC DATA

Frequency: 48%

Last Date Dredged: May 30<sup>th</sup>, 2017

Avg. Quantity/Job: 25,448 yd<sup>3</sup>

Avg. Quantity/Year: 12,215 yd<sup>3</sup>

SURVEY DATA

Date Surveyed: September 1<sup>st</sup>, 2020

Water Surface Elevation: 649.8

Low Control Pool Elevation: 649.8

Net Difference: 0.0

5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 450 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 31,599 yd<sup>3</sup>

Type of Dredge: Contract Mechanical Plant 2

Proposed Dredging Date: September 9<sup>th</sup>, 2020

Estimated Duration: 16 Dredging Days

Justification for Dredging: The navigation channel is restricted to 390' between the 9.0' contours and 330' between the 9.0' contours on a recommended bend width of 450'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Fountain City 1

Location: 5A-731.9-LWP

Site Characteristics: This is a historically used upland beneficial use placement site, all material is expected to be removed.

If you have any questions concerning this project or request an onsite meeting, please call me at (651) 290-5155.

Dan Cottrell  
Channel Maintenance Coordinator

Pool 5A, Wilds Bend  
River Mile: 730.2 - 730.7  
Surveyed: September 1st, 2020  
Scale: 1" = 200'

CUT-1

CUT-2

WG

-3

730.5

CUT-4

CUT

Betsey Slough Dbn. (730.4)

