

DN 23-34

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

| | |
|---|----------------------------|
| NOTICE DATE: August 17 th , 2023 | DREDGING CATEGORY: Routine |
| MEETING DATE: If requested | MEETING TIME: |
| BOAT REQUIREMENT: | MEETING LOCATION: |
| DREDGE CUT NAME: Wilds Bend | RIVER MILE: 730.3 – 730.7 |

HISTORIC DATA

| | |
|--|--|
| Frequency: 47% | Avg. Quantity/Job: 25,769 yd ³ |
| Last Date Dredged: September 30 th , 2020 | Avg. Quantity/Year: 12,155 yd ³ |

SURVEY DATA

Date Surveyed: August 15th, 2023
Water Surface Elevation: 649.8
Low Control Pool Elevation: 650.5
Net Difference: +0.7
5 Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 450 feet
Recommended Dredging Depth: 12 feet
Estimated Quantity: 20,222 yd³
Type of Dredge: Government Mechanical
Proposed Dredging Date: August 18th, 2023
Estimated Duration: 14 Dredging Days
Justification for Dredging: The navigation channel is 450' between the 9.0' contours and 320' between the 9.0' contours on a recommended bend width of 450'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Fountain City 1
Location: 5A-731.9-LWP
Site Characteristics: This is a historically used upland beneficial use placement site, all material is expected to be removed.

If you have any questions concerning this project or request an onsite meeting, please call me at (651) 290-5155.

Dan Cottrell
Dredging Manager

