

DN 25-40

DREDGING NOTICE  
U.S. ARMY CORPS OF ENGINEERS  
ST. PAUL DISTRICT

NOTICE DATE: October 3 <sup>rd</sup> , 2025	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: Boulanger Bend Lwr. Lt.	RIVER MILE: 819.8 – 820.2

---

HISTORIC DATA

Frequency: 24%	Avg. Quantity/Job: 42,532 yd <sup>3</sup>
Date Last Dredged: November 15 <sup>th</sup> , 2023	Avg. Quantity/Year: 10,053 yd <sup>3</sup>

SURVEY DATA

Date Surveyed: July 24<sup>th</sup>, 2025  
Water Surface Elevation: 687.0  
Low Control Pool Elevation: 686.3  
Net Difference: +0.3'  
5-Day River Forecast: Holding Steady

DREDGING DATA

Recommended Channel Width: 400 feet  
Recommended Dredging Depth: 12 feet  
Estimated Quantity: 51,652 yd<sup>3</sup>  
Type of Dredge: Contract Mechanical Plant 4  
Dredging Date: September 26<sup>th</sup>, 2025  
Estimated Duration: 4 dredging days  
Justification for Dredging: The navigation channel is reduced to 210' between the 9.0' contours and 150' between 10.5'. On a recommended bend width of 400'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: LD 2 Protective Island Project  
Location: 2-815.5-RMP  
Site Characteristics: This is a permanent use of dredge material for the LD 2 Protective Island Project

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 350-2564

Eric Hammer  
Channel Maintenance Coordinator

Pool 2, Boulanger Bend Lwr. Lt.  
River Mile: 819.8 - 820.2  
Surveyed: July 24th, 2025  
Scale: 1" = 200'



Borrow Cut 2

