

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: September 16 th , 2019	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: St. Paul Barge Terminal	RIVER MILE: 837.4 - 837.6

HISTORIC DATA

Frequency: 46%	Avg. Quantity/Job: 100,979 yd ³
Date Last Dredged: September 18 th , 2017	Avg. Quantity/Year: 46,368 yd ³

SURVEY DATA

Date Surveyed: September 12th, 2019
Water Surface Elevation: 688.7
Low Control Pool Elevation: 686.8
Net Difference: + 1.9'
5-Day River Forecast: Steady increase

DREDGING DATA

Recommended Channel Width: 300
Recommended Dredging Depth: 12 feet
Estimated Quantity: 14,205 yd³
Type of Dredge: Contract Mechanical Plant 2
Proposed Dredging Date: September 16th, 2019
Estimated Duration: 7 dredging days
Justification for Dredging: Channel is reduced to 275 feet between the 9.0' contours and 90 feet between the 10.5' contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Southport
Location: 2-836.3-RMP
Site Characteristics: This is a historically used beneficial use site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 290-5155.

Dan Cottrell
Dredging Manager

Pool 2, St. Paul Barge Terminal
River Mile: 837.4 - 837.6
Surveyed: September 12th, 2019
Scale: 1" = 200'

