

DN 06-12

DREDGING NOTICE  
U.S. ARMY CORPS OF ENGINEERS  
ST. PAUL DISTRICT

NOTICE DATE: 27 June 2006

DREDGING CATEGORY: Routine

MEETING DATE: If requested

MEETING TIME:

BOAT REQUIREMENT:

MEETING LOCATION:

DREDGE CUT NAME: Pine Bend Landing

RIVER MILE: 824.1-824.6

HISTORIC DATA

Frequency: 15%

Avg. Quantity/Job: 40,000 yd<sup>3</sup>

Year Last Dredged: 2005

Avg. Quantity/Year: 5,900 yd<sup>3</sup>

SURVEY DATA

Date Surveyed: 22 June 2006

Water Surface Elevation: 687.2

Low Control Pool Elevation: 686.8

Net Difference: +0.6

5-Day River Forecast: Rise slightly.

DREDGING DATA

Recommended Channel Width: 375 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 11,255 yd<sup>3</sup>

Type of Dredge: Gov't/Hydr.

Proposed Dredging Date: 04 July 2006

Estimated Duration: 3 days

Justification for Dredging: The navigation channel is restricted to 200 feet between the 10.5 foot contours and 300 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Pine Bend

Location: 2-823.8-LMT

Site Characteristics: This is a historically used transfer site. It has been excavated once in the past (2000).

If you have any questions concerning this project or request an on-site meeting, please call me at (608) 687-3112.

Paul Machajewski  
Channel Manager

