

DN 04-11

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 12 August 2004	DREDGING CATEGORY: Imminent Closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:

DREDGE CUT NAME: Fisher Island	RIVER MILE: 744.9-745.5
--------------------------------	-------------------------

HISTORIC DATA

Frequency: 71%

Avg. Quantity/Job: 46,500 yd³

Year Last Dredged: 2002

Avg. Quantity/Year: 32,900 yd³

SURVEY DATA

Date Surveyed: 9 August 2004

Water Surface Elevation: 659.8

Low Control Pool Elevation: 659.9

Net Difference: -0.1

5 Day River Forecast: No Change

DREDGING DATA

Recommended Channel Width: 500 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 36,384 yd³

Type of Dredge: Govt./Hydr.

Proposed Dredging Date: 14 August 2004

Estimated Duration: 5 days

Justification for Dredging: The navigation channel is restricted to 140 feet between the 10.5 foot contours and 270 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Fisher Island


Location: 5-745.8-RMT

Site Characteristics: This is a historically used island transfer site.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp
Channel Maintenance Coordinator

Fisher Island
Survey Date: 9 August 2004



SAND RUN

CUT-3

CUT-2

CUT-1

FISHER ISLAND

