

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: July 10th, 2024

MEETING DATE: If requested

BOAT REQUIREMENT:

DREDGE CUT NAME: Freeborn Light

DREDGING CATEGORY: Imminent

MEETING TIME:

MEETING LOCATION:

RIVER MILE: 818.2 – 819.1

HISTORIC DATA

Frequency: 35%

Date Last Dredged: June 2nd, 2023Avg. Quantity/Job: 36,081 yd³Avg. Quantity/Year: 12,695 yd³

SURVEY DATA

Date Surveyed: July 8th, 2024

Water Surface Elevation: 687.5

Low Control Pool Elevation: 686.2

Net Difference: +1.3'

5-Day River Forecast: Decreasing Steadily

DREDGING DATA

Recommended Channel Width: 400 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 37,130 yd³ plus 682 yd³ for access

Type of Dredge: Contract Mechanical Plant 2

Dredging Date: July 9th for access and July 10th for channel dredging

Estimated Duration: 19 dredging days

Justification for Dredging: The navigation channel is reduced to 180' between the 9.0' contours and 150' between 10.5'. On a recommended bend width of 400'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Pine Bend Placement Site

Location: 2-823.8-LMT

Site Characteristics: It is a historically used temporary placement site.

If you have any questions concerning this project, or if you would like to request an on-site meeting, please call me at (651) 290-5155

Dan Cottrell
Dredging Manager

CUT-2

819

CUT-1

CUT-3

Pool 2, Freeborn Light
River Mile: 818.2 - 819.1
Surveyed: July 8th, 2024
Scale: 1" = 200'

