

DN 02-09

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: 10 June 2002	DREDGING CATEGORY: Imminent Closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:

DREDGE CUT NAME: Teepeeota Point	RIVER MILE: 757.4-757.9
----------------------------------	-------------------------

HISTORIC DATA

Frequency: 59%

Avg. Quantity/Job: 55,900 yd³

Year Last Dredged: 2001

Avg. Quantity/Year: 33,200 yd³

SURVEY DATA

Date Surveyed: 7 May 2002

Water Surface Elevation: 667.9

Low Control Pool Elevation: 666.8

Net Difference: +1.1

5-Day River Forecast: Recede slowly

DREDGING DATA

Recommended Channel Width: 500 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 33,136 yd³

Type of Dredge: Cont./Mech.

Proposed Dredging Date: 24 June 2002

Estimated Duration: 13 days

Justification for Dredging: The navigation channel is closed at the 10.5 foot contours and restricted to 380 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Alma Marina

Location: 4-754.0-LWP

Site Characteristics: This is an upland beneficial use stockpile site.

ALTERNATIVES:

If you have any questions concerning this project or request an on-site meeting, please call me at (608)-687-3112.

Steven D. Tapp
Channel Maintenance Coordinator