

DN 04-08

DREDGING NOTICE  
U.S. ARMY CORPS OF ENGINEERS  
ST. PAUL DISTRICT

NOTICE DATE: 30 July 2004	DREDGING CATEGORY: Imminent Closure
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:

---

DREDGE CUT NAME: Grand Encampment	RIVER MILE: 756.3-756.8
-----------------------------------	-------------------------

HISTORIC DATA

Frequency: 59%

Avg. Quantity/Job: 38,700 yd<sup>3</sup>

Year Last Dredged: 2003

Avg. Quantity/Year: 22,800 yd<sup>3</sup>

SURVEY DATA

Date Surveyed: 29 July 2004

Water Surface Elevation: 666.9

Low Control Pool Elevation: 666.7

Net Difference: +0.2

5 Day River Forecast: No Change

DREDGING DATA

Recommended Channel Width: 300 feet

Recommended Dredging Depth: 12 feet

Estimated Quantity: 17,410 yd<sup>3</sup>

Type of Dredge: Govt./Hydr.

Proposed Dredging Date: 1 August 2004

Estimated Duration: 2 days

Justification for Dredging: The navigation channel is restricted to 80 feet between the 10.5 foot contours and 400 feet between the 9.0 foot contours.

MATERIAL PLACEMENT DATA


Proposed Placement Site: Grand Encampment

Location: 4-756.5-LWT

Site Characteristics: This is a historically used island transfer site. It was excavated (474,000 CY) in 1998.

If you have any questions concerning this project or request an on-site meeting please call me at (608)-687-3112.

Steven D. Tapp  
Channel Maintenance Coordinator



North

